

ID	Name	Duration	Start	Finish	Jul		Aug		Sep		Oct		Nov		Dec		Jan 2015		M	W		
					wk 88		wk 92		wk 96		wk 101		wk 105		wk 109		wk 114				wk 118	
1	<b>Milestones</b>	547d	12/10/12	2/10/15																		
11	Mi_100	Temporary Dry-In	0 Days																			
13	Mi_120	Permanent Power	0 Days																			
12	Mi_110	Permanent Dry-In	0 Days																			
14	Mi_130	Conditioned Space	0 Days																			
17	Mi_190	Life Safety Inspections Complete	0 Days																			
21	Owner.135	Ground Floor TCO	1d	1/5/15 (*)	1/5/15																	
15	Mi_150	Certificate of Occupancy	0 Days																			
20	Mi_165	Substantial Completion	0 Days																			
18	Mi_180	Punch List Items	10d	1/26/15	2/6/15																	
16	Mi_160	Final Completion	0 Days																			
19	Mi_170	Contractual Completion - Feb 10, 2015	1d	2/10/15	2/10/15 (*)																	
22	<b>Owner/Developer Activities</b>	683d	6/1/12	2/13/15																		
23	<b>Owner Furnished Items</b>	97d	9/24/14	2/13/15																		
33	Owner.125	Kitchen - Hoods and Walkins - Start	0 Days	9/24/14																		
35	Owner.100	Laundry Equipment Delivery & Install - Start	0 Days	11/26/14																		
34	Owner.097	Exterior Signage - Start	0 Days	12/3/14																		
26	Owner.Furn.100	Hotel - FFE & OFE 2nd Floor	10d	12/19/14	1/7/15																	
36	Owner.85	Kitchen Equipment Delivery & Install - Start	0 Days	12/19/14																		
24	Owner.Furn.103	Admin - FFE & OFE Ground Floor	10d	12/19/14	1/7/15																	
27	Owner.Furn.101	Hotel - FFE & OFE 3rd Floor	10d	1/8/15	1/21/15																	
30	Owner.091	Interior Signage - Guestrooms	10d	1/14/15	1/27/15																	
37	Owner.108	Hotel OSE	10d	1/15/15 (*)	1/28/15																	
25	Owner.Furn.113	Lobby, Bar, Restaurant, Meeting - FFE & OSE Ground	10d	1/15/15 (*)	1/28/15																	
31	Owner.093	Interior Signage - Lobby and Event Center	5d	1/16/15	1/22/15																	
32	Owner.088	Banquet OSE	5d	1/19/15 (*)	1/23/15																	
28	Owner.Furn.102	Hotel - FFE & OFE 4th Floor	10d	1/22/15	2/4/15																	
29	Owner.115	Banquet & Event Center FFE	10d	2/2/15 (*)	2/13/15																	
70	<b>Starwood Submittals &amp; Reviews</b>	328d	10/18/13	2/6/15																		
79	Star.90	Item 4.5A - Construction Documents - Interior Design	10d	7/21/14 (*)	8/1/14																	
78	Star.80	Item 4.4A - Site Visit and Model Room Review	5d	7/23/14 (*)	7/29/14																	

Project title	Sheraton Hotel & Event Center		Dated	5/2/14	Drawn by	Beck	Programme No	167826		
Programme title	Gateway Hotel One, Ltd.		Rev No	7.14.14	Rev comments					
Client	Gateway Hotel One, Ltd.		Notes							



Printed: 7/17/14

ID	Name	Duration	Start	Finish	Jul		Aug		Sep		Oct		Nov		Dec		Jan 2015		M W	
					wk 88	wk 92	wk 96	wk 101	wk 105	wk 109	wk 114	wk 118								
80	Star.100	Item 4.5B - Exterior & Interior Signage	10d	8/4/14	8/15/14															
81	Star.130	45-Day Pre-Occupancy Visit	1d	11/14/14	11/14/14															
82	Star.140	10 Days Prior to Startup Visit	10d	1/26/15	2/6/15															
90		<input checked="" type="checkbox"/> Preconstruction	193d	1/27/14	10/27/14															
169		<input checked="" type="checkbox"/> Construction	334d	10/8/13	2/4/15															
170		<input type="checkbox"/> Mobilization & Remediation	216d	10/8/13	8/13/14															
179		<input type="checkbox"/> Site Utilities	160d	12/30/13	8/13/14															
192	CO.MO.173	Install New Storm Tie in at Event Center (North Side	6d	7/9/14 (A)	7/16/14															
183	CO.MO.160	Grout Seal (if necessary) Sanitary Sewer	3d	7/14/14	7/16/14															
191	CO.MO.217	Install New Storm Line at Event SE corner	3d	7/17/14	7/21/14															
188	CO.MO.225	Parking Lot Lighting Recircuiting	8d	8/4/14 (*)	8/13/14															
197		<input type="checkbox"/> Sitework	194d	4/28/14	2/4/15															
198		<input type="checkbox"/> Paving	141d	7/14/14	2/4/15															
208	CO.SI.174	Parking Signage & Fixtures	5d	7/14/14	7/18/14															
201	CO.SI.185	Receiving Area Grade Beam	4d	7/17/14	7/22/14															
205	CO.SI.350	Final Cleaning & Clearing	10d	7/21/14	8/1/14															
209	CO.EVT.SR.190	Dumpster Yard CMU Block	7d	7/23/14	7/31/14															
203	CO.SI.176	Pour Fire Lane Pour Backs	2d	7/23/14	7/24/14															
202	CO.SI.175	Prep and Pour Receiving Area / Apron	5d	8/1/14	8/7/14															
206	CO.SI.178	Pour Event Center Firelane/Sidewalk	1d	10/14/14	10/14/14															
199	CO.SI.171	North Entry Paving	15d	12/24/14	1/19/15															
200	CO.SI.177	Sidewalks	15d	12/24/14	1/19/15															
207	CO.SI.172	Touch Up Sealant at Site Paving	5d	1/20/15	1/26/15															
204	CO.SI.173	Final Clean Parking & Stripe	5d	1/29/15	2/4/15															
210		<input type="checkbox"/> Earthwork	123d	4/28/14	10/20/14															
215	CO.HOT.EA.104	<input type="checkbox"/> Phase 2 - Topsoil & Mass Excavation	14d	10/1/14	10/20/14															
219	CO.HOT.EA.108	Courtyard grading	3d	10/1/14	10/3/14															
216	CO.HOT.EA.105	Parking Subgrade Prep	3d	10/6/14	10/8/14															
217	CO.HOT.EA.107	Firelane Subgrade Prep	3d	10/9/14	10/13/14															
218	CO.HOT.EA.106	Import/Export Topsoil for Landscaping	5d	10/14/14	10/20/14															
220		<input type="checkbox"/> Landscaping	77d	10/6/14	1/28/15															

Project title	Sheraton Hotel & Event Center		Dated	5/2/14	Drawn by	Beck	Programme No	167826	
Programme title			Rev No	7.14.14	Rev comments				
Client	Gateway Hotel One, Ltd.		Notes						



Printed: 7/17/14

ID	Name	Duration	Start	Finish	Jul		Aug		Sep		Oct		Nov		Dec		Jan 2015		M W		
					wk 88		wk 92		wk 96		wk 101		wk 105		wk 109		wk 114			wk 118	
221	CO.LA.101	Install Swimming Pool	50d	10/6/14	12/16/14																
222	CO.LA.102	Hardscape	20d	12/17/14	1/19/15																
223	CO.LA.103	Landscaping	10d	1/15/15	1/28/15																
224	<input type="checkbox"/> Hotel		257d	1/20/14	1/26/15																
225	<input type="checkbox"/> Structure		230d	2/10/14	1/8/15																
242	<input type="checkbox"/> Slab on Grade		95d	4/28/14	9/10/14																
251	<input type="checkbox"/> Hotel Steel		154d	5/28/14	1/8/15																
262	<input type="checkbox"/> Exterior Skin & Roof		182d	5/5/14	1/26/15																
263	<input type="checkbox"/> Roof		51d	6/4/14	8/14/14																
273	<input type="checkbox"/> SouthEast Elevation		75d	5/22/14	9/8/14																
283	<input type="checkbox"/> Courtyard East		85d	5/5/14	9/3/14																
298	<input type="checkbox"/> Courtyard North		91d	5/14/14	9/22/14																
313	<input type="checkbox"/> Courtyard West		95d	5/21/14	10/3/14																
327	<input type="checkbox"/> North Elevation		163d	6/2/14	1/26/15																
339	<input type="checkbox"/> East Elevation		95d	5/6/14	9/18/14																
349	<input type="checkbox"/> SouthWest Elevation		99d	5/27/14	10/14/14																
359	<input type="checkbox"/> West Elevation		118d	5/21/14	11/5/14																
370	<input type="checkbox"/> First Floor		23d	7/31/14	9/2/14																
373	<input type="checkbox"/> Elevators		64d	7/18/14	10/16/14																
379	<input type="checkbox"/> Interiors		250d	1/20/14	1/15/15																
380	<input type="checkbox"/> 4th Floor		112d	6/9/14	11/13/14																
381	<input type="checkbox"/> East Rooms Finishes		69d	6/9/14	9/15/14																
412	<input type="checkbox"/> North Rooms Finishes		97d	6/9/14	10/23/14																
428	<input type="checkbox"/> West Rooms Finishes		91d	6/9/14	10/15/14																
444	<input type="checkbox"/> Fourth Mechanical		41d	7/14/14	9/9/14																
450	<input type="checkbox"/> Fourth Electrical		80d	7/24/14	11/13/14																
457	<input type="checkbox"/> Fourth Plumbing		44d	8/4/14	10/3/14																
466	ST00290	Fourth Floor Punchlist	5d	10/24/14	10/30/14																
467	<input type="checkbox"/> 3rd Floor		182d	4/22/14	1/13/15																
468	<input type="checkbox"/> East Rooms Finishes		156d	4/22/14	12/2/14																
484	<input type="checkbox"/> North Rooms Finishes		164d	4/25/14	12/17/14																

Project title	Sheraton Hotel & Event Center		Dated	5/2/14	Drawn by	Beck	Programme No	167826
Programme title	Gateway Hotel One, Ltd.		Rev No	7.14.14	Rev comments			
Client	Gateway Hotel One, Ltd.		Notes					



Printed: 7/17/14


ID	Name	Duration	Start	Finish	Jul						Oct			Jan 2015		M W
					Aug		Sep		Oct		Nov	Dec	Jan 2015	Feb		
					wk 88	wk 92	wk 96	wk 101	wk 105	wk 109	wk 114	wk 118				
500	West Rooms Finishes	172d	4/29/14	1/6/15	[Gantt bar from 4/29/14 to 1/6/15]											
516	Third Mechanical	70d	7/28/14	11/3/14	[Gantt bar from 7/28/14 to 11/3/14]											
521	Third Electrical	75d	7/24/14	11/6/14	[Gantt bar from 7/24/14 to 11/6/14]											
528	Third Plumbing	98d	7/28/14	12/15/14	[Gantt bar from 7/28/14 to 12/15/14]											
535	CO.HOT.PUNCH.300 Third Floor Punchlist	5d	1/7/15	1/13/15	[Green square at 1/7/15]											
536	2nd Floor	184d	3/31/14	12/18/14	[Gantt bar from 3/31/14 to 12/18/14]											
537	East Rooms Finishes	167d	3/31/14	11/21/14	[Gantt bar from 3/31/14 to 11/21/14]											
553	North Rooms Finishes	167d	4/7/14	12/2/14	[Gantt bar from 4/7/14 to 12/2/14]											
569	West Rooms Finishes	164d	4/21/14	12/11/14	[Gantt bar from 4/21/14 to 12/11/14]											
585	Second Mechanical	50d	8/4/14	10/13/14	[Gantt bar from 8/4/14 to 10/13/14]											
590	Second Electrical	78d	7/14/14	10/30/14	[Gantt bar from 7/14/14 to 10/30/14]											
597	Second Plumbing	102d	6/30/14	11/20/14	[Gantt bar from 6/30/14 to 11/20/14]											
604	CO.HOT.PUNCH.200 Second Floor Punchlist	5d	12/12/14	12/18/14	[Green square at 12/12/14]											
605	First Floor	250d	1/20/14	1/15/15	[Gantt bar from 1/20/14 to 1/15/15]											
606	First Mechanical	50d	8/25/14	11/3/14	[Gantt bar from 8/25/14 to 11/3/14]											
613	First Electrical	51d	8/25/14	11/4/14	[Gantt bar from 8/25/14 to 11/4/14]											
623	First Plumbing	240d	1/20/14	12/30/14	[Gantt bar from 1/20/14 to 12/30/14]											
637	Hotel (West) Finishes	78d	8/28/14	12/18/14	[Gantt bar from 8/28/14 to 12/18/14]											
655	Lobby/Lounge & Admin & Fitness Finishes	97d	8/25/14	1/15/15	[Gantt bar from 8/25/14 to 1/15/15]											
671	Mechanical-Plumbing & Electrical Final	71d	10/2/14	1/16/15	[Gantt bar from 10/2/14 to 1/16/15]											
672	Electrical Final	71d	10/2/14	1/16/15	[Gantt bar from 10/2/14 to 1/16/15]											
678	Mechanical	18d	10/16/14	11/10/14	[Gantt bar from 10/16/14 to 11/10/14]											
681	Events Center	179d	5/8/14	1/26/15	[Gantt bar from 5/8/14 to 1/26/15]											
682	Structure	60d	5/8/14	8/1/14	[Gantt bar from 5/8/14 to 8/1/14]											
696	Skin & Roof	71d	7/24/14	10/31/14	[Gantt bar from 7/24/14 to 10/31/14]											
715	Interiors	125d	7/24/14	1/23/15	[Gantt bar from 7/24/14 to 1/23/15]											
716	Meeting Space	125d	7/24/14	1/23/15	[Gantt bar from 7/24/14 to 1/23/15]											
717	Meeting Space Mechanical	90d	7/31/14	12/8/14	[Gantt bar from 7/31/14 to 12/8/14]											
722	CO.EVT.RR.100 Meeting Space Restrooms	32d	7/24/14	9/8/14	[Gantt bar from 7/24/14 to 9/8/14]											
733	Meeting Space Electrical	92d	7/31/14	12/10/14	[Gantt bar from 7/31/14 to 12/10/14]											
738	Meeting Space Plumbing	109d	7/25/14	12/31/14	[Gantt bar from 7/25/14 to 12/31/14]											

Project title	Sheraton Hotel & Event Center		Dated	5/2/14	Drawn by	Beck	Programme No	167826
Programme title	Gateway Hotel One, Ltd.		Rev No	7.14.14	Rev comments			
Client	Gateway Hotel One, Ltd.		Notes					

BECK

Printed: 7/17/14

ID	Name	Duration	Start	Finish	Jul							Oct			Jan 2015		M w									
					wk 88							wk 92		wk 96		wk 101		wk 105		wk 109		wk 114		wk 118		
745	Meeting Space Finishes	120d	7/31/14	1/23/15	[Gantt bar from wk 88 to wk 114]																					
762	Restaurant	85d	8/7/14	12/8/14	[Gantt bar from wk 92 to wk 109]																					
763	Restaurant Mechanical	49d	8/7/14	10/15/14	[Gantt bar from wk 92 to wk 96]																					
768	Restaurant Electrical	57d	8/12/14	10/30/14	[Gantt bar from wk 92 to wk 96]																					
773	Restaurant Plumbing	69d	8/7/14	11/12/14	[Gantt bar from wk 92 to wk 101]																					
780	Restaurant Finishes	85d	8/7/14	12/8/14	[Gantt bar from wk 92 to wk 109]																					
796	Kitchen & Laundry	121d	7/24/14	1/19/15	[Gantt bar from wk 88 to wk 114]																					
797	Kitchen & Laundry Mechanical	100d	7/24/14	12/15/14	[Gantt bar from wk 88 to wk 114]																					
803	Kitchen & Laundry Electrical	70d	7/31/14	11/6/14	[Gantt bar from wk 92 to wk 101]																					
808	Kitchen & Laundry Plumbing	118d	7/24/14	1/14/15	[Gantt bar from wk 88 to wk 114]																					
815	Kitchen & Laundry Finishes	121d	7/24/14	1/19/15	[Gantt bar from wk 88 to wk 114]																					
840	Mechanical-Plumbing & Electrical Primary Tasks	149d	5/21/14	12/22/14	[Gantt bar from wk 88 to wk 114]																					
860	Back of House	30d	8/4/14	9/15/14	[Gantt bar from wk 92 to wk 96]																					
867	Event Center Punchlist	5d	1/20/15	1/26/15																						

Project title	Sheraton Hotel & Event Center		Dated	5/2/14	Drawn by	Beck	Programme No	167826	
Programme title			Rev No	7.14.14	Rev comments				
Client	Gateway Hotel One, Ltd.		Notes						

Printed: 7/17/14