

# Monthly Report

## McKinney Aquatics & Fitness Center

McKinney, Texas

Issued Date: 08/15/2016



*The only thing better than recognizing a quality product is building one.*

# **Monthly Report**

## **McKinney Aquatics & Fitness Center**

### **Table of Contents**

- **Construction Status**
- **Design and Owner Coordination Items**
- **Subcontractor Status Log**
- **Schedule Summary**
- **Budget and Cash Flow**
- **Weather**
- **Photographs**





# CONSTRUCTION STATUS

## **August 18, 2016 – Construction Status**

### **Site Work & Utilities**

- Removal of the stock pile of soil material at the southernmost area of the site is complete. Some stockpiled material does remain on site including the top soil material and the spoils pile left over from the PSA construction project.

### **Landscape & Hardscape**

- Sidewalk concrete is ongoing in multiple locations
- Removal of waste soil and the placement of topsoil is ongoing
- Construction of landscaping and site retaining wall work is ongoing

### **Concrete & CMU**

- Interior CMU walls are complete excluding the construction of the walls at the elevator openings
- Coordination is ongoing to place the outdoor pool area paving.

### **Steel Erection**

- Miscellaneous steel construction is complete

### **Building Envelope**

- Masonry punch list work is ongoing throughout the site

### **Doors/Frames/Hardware**

- Hollow metal doors have been delivered and are being installed

### **Drywall Partitions and Ceilings**

- All interior walls have been framed and sheathed. Interior ceiling furrdowns have been framed and are pending AV conduit rough in to complete.

### **Interior Finishes**

- Tile installation work is ongoing at Levels 1 and 2. Wood floor and millwork material has been delivered to the site and the acclimation period has started.
- The overhead finishes at both the Natatorium and Gym area are ongoing

### **Elevators**

- Elevator installation has started

### **Pools**

- Erection of Slides A and B is complete. Wall tile installation is ongoing at the Outdoor Pool

### **Mechanical / Plumbing / Fire Protection**

- Overhead mechanical equipment and ductwork is being installed, tested and startup of equipment is ongoing. Conditioned areas became available on July 18<sup>th</sup>.
- The overhead mechanical duct work and fire protection systems have been installed at the Natatorium.

### **Electrical / Lighting Control / Fire Alarm**

- Permanent power was achieved on July 2<sup>nd</sup>.
- Electrical lighting was scheduled to be installed at the Gym Area but has been delayed by Proposal Request 30 which redesigned the light fixtures in this area to relieve issues with overhead obstructions. The PR 30 work will now follow the installation of the gym floor.
- The overhead electrical and lighting systems have been installed at the Natatorium.

**Audio Visual / Tele/Data / Security**

- Installation of rough in boxes and conduit for low voltage work is ongoing. Coordination of the audio visual work is ongoing. The scope clarification and coordination process must complete as soon as possible to avoid further impact to installed systems. Proposal Request 25R was issued on July 19<sup>th</sup> for contractor response. MCC has issued this revision to the Trades and will advise on the final impact to the project schedule.



# DESIGN & OWNER COORDINATION ITEMS



## **August 18, 2016 - Design & Owner Coordination Items**

### **Site Work & Utilities**

- NA

### **Landscape & Hardscape**

- Removal of the remaining excess soil including the soil from the construction of the adjacent PSA project remains on the site.

### **Concrete & CMU**

- NA

### **Steel Erection**

- NA

### **Building Envelope**

- NA

### **Doors/Frames/Hardware**

- NA

### **Drywall Partitions and Ceilings**

- Final coordination and approval of PR 25RR AV Design Development – Installation of overhead and in wall conduit to support AV changes has impacted the completion of the drywall and ceiling scope of work. MCC will continue with all work as scheduled and will rework areas as needed once the AV Design is confirmed.

### **Interior Finishes**

- Final coordination and approval of PR 25RR AV Design Development – Installation of overhead and in wall conduit to support AV changes has impacted the completion of the drywall and ceiling scope of work. MCC will continue with all work as scheduled and will rework areas as needed once the AV Design is confirmed.

### **Elevators**

- NA

### **Pools**

- NA

### **Mechanical / Plumbing / Fire Protection**

- Support for Roof Drain Piping (pending RFI 220)
- Washer/Dryer being Added in Room 112 (RFI 252 and PR 23)

### **Electrical / Lighting Control / Fire Alarm**

- Final coordination of the lighting at the Gym area (PR 30) has required additional effort to coordinate the installation of the lighting fixtures following the installation of the gym flooring.
- Final coordination and approval of PR 24R Additional Fitness Equipment

### **Audio Visual / Tele/Data / Security**

- Final coordination and approval of PR 25RR AV Design Development
- Final coordination and approval of PR 24R Additional Fitness Equipment



# SUBCONTRACTOR STATUS LOG


### McKinney Aquatics & Fitness Center - Contractor Award Log

Bid Package:	Scope of Work:	Awarded Contractor:	Award Notice:
2	Concrete	Kent Companies	1
3	Masonry	Skinner Masonry	3
4	Steel	Basden Steel	2
5	Specialty Metals	Viva Railings, LLC	3
6	Structural Carpentry	RM Rodgers, Inc.	4
7	Finish Carpentry	Lundy Services, LLC	2
8	Waterproofing	Chamberlin Waterproofing	3
9	Metal Louvers	OGI Architectural Metal	3
10	Roofing	Paragon Roofing	3
11	Spray Fireproofing	NA	NA
12	Doors & Hardware	Performance Door and Hardware	3
13	Overhead Doors	Overhead Door Co. of Dallas	3
14	Glass	DGB Glass, Inc.	2
15	Plaster & Stucco	NA	NA
16	Drywall	Drywall Interiors, LP	2
17	Tile	Alamo Tile & Stone	3
18	Wood Floor	Ponder Company, Inc.	3
19	Carpet & Resilient Flooring	Fabulous Floors, Inc.	3
20	Painting	Carrco Painting	3
21	Misc. Specialties	Spectrum Resources, LTD	4
22	Signs	ASI Signage Inovations	4
23	Lockers	Hollman, Inc.	4
24	Site Furnishings	InPro Fabrications	4
25	Folding Operable Partitions	Modernfold, Inc.	3
26	Appliances	PIRCH, Inc.	4
27	Athletic Equipment	John F. Clark Company	3
28	Window Treatments	AEC Corporation	3
29	Aquatic Pools, Slides & Equipment	Sunbelt Pools	1
30	Elevators	Thyssen Krupp Elevator Systems	2
31	Fire Sprinkler	Fire-Tech Protection Systems	2
32	Mechanical Plumbing & HVAC	Humphrey & Associates	1
33	Electrical	Petri Electric	1
34	Tele Data Comm	Lantek Communications	4
35	Security / CCTV	Securadyne Systems	3
36	Audio Visual	AVI/SPL	4
37	Earthwork	RPMx Construction, LLC	1
38	Pavement Markings	Stripe A Zone, Inc.	4
39	Fences & Gates	The Anchor Group, Inc.	4
40	Modular Retaining Wall	Texas - ERW Site Solutions	4
41	Landscape & Irrigation	SOI Group, Inc.	5
43	Site Utilities	Maverick Utility Construction, Inc.	1



# SCHEDULE SUMMARY





Start Date: 06/19/14  
 Finish Date: 12/22/16  
 Data Date: 07/25/16  
 Run Date: 08/05/16

# McKinney Aquatics & Fitness Center

## McKinney, TX

### MCC Project #3666



ID	Description	Orig Dur	Rem Dur	Start	Finish	2014	2015	2016	2017
ASI #22 - Light Pole Clarifications									
ASI122	Light Pole Procurement Per ASI #22 Direction	1	17	06/21/16A	08/16/16				
Proposal Request #30 - Light Revisions in Gym									
PR76	MCC Review and Pricing Submission	10	5	07/18/16A	07/29/16				
PR99	Owner Approval and Release to MCC	5	5	08/01/16	08/05/16				
PR104	Submit Shops for Approval to Proceed	10	10	08/08/16	08/19/16				
PR110	Procurement of Added Lights	25	25	08/08/16	09/12/16				
Foundation									
Level 1									
Bath House									
M1578	Install Glulam Beams	5	5	07/27/16A	08/04/16				
M1579	Wood Decking	4	4	08/05/16	08/10/16				
M1585	Roofing	5	5	08/11/16	08/17/16				
M1587	Wall Tile & Quarry Tile Base	10	10	08/18/16	08/31/16				
M1592	Prime & Final Paint	5	5	09/01/16	09/08/16				
M1588	Seal Concrete Floors	2	2	09/09/16	09/12/16				
M1589	Partitions	4	4	09/13/16	09/16/16				
M1595	Millwork & Countertops	4	4	09/13/16	09/16/16				
M1597	Install Lockers	2	2	09/19/16	09/20/16				
M1598	MEP Trim Out	5	5	09/19/16	09/23/16				
M1599	Clean & MCC Punch	5	5	09/26/16	09/30/16				
Outdoor Pool Area									
M2351	Install Tile	15	4	06/27/16A	07/28/16				
M2342	A&B Slide Erections	20	9	06/27/16A	08/04/16				
M2355	Electrical / AV Underground	4	4	07/06/16A	07/28/16				
M2332	Final Grade Pool Deck	6	6	07/26/16	08/02/16				
M2341	Install Trench Drain Base (RFI#143 & RFI#259)	7	7	08/03/16	08/11/16				
M2347	Install Trench Drains	8	8	08/12/16	08/23/16				
M2334	Install Light Poles	2	2	08/17/16	08/18/16				
M2333	FRP Pool Deck	12	12	09/06/16	09/21/16				
M2346	Install Shade Structures	6	6	09/08/16	09/15/16				
M2348	C&D Slide Erections (Add Per PR#15)	21	21	09/12/16	10/10/16				
M2352	FRP Mow Strip	10	10	09/16/16	09/29/16				
M2354	Install Family Slide	10	10	10/11/16	10/24/16				

- Light Pole Procurement Per ASI #22
- MCC Review and Pricing Submission
- Owner Approval and Release to MCC
- Submit Shops for Approval to Proceed
- Procurement of Added Lights
- Install Glulam Beams
- Wood Decking
- Roofing
- Wall Tile & Quarry Tile Base
- Prime & Final Paint
- Seal Concrete Floors
- Partitions
- Millwork & Countertops
- Install Lockers
- MEP Trim Out
- Clean & MCC Punch
- Install Tile
- A&B Slide Erections
- Electrical / AV Underground
- Final Grade Pool Deck
- Install Trench Drain Base (RFI#143 & RFI#259)
- Install Trench Drains
- Install Light Poles
- FRP Pool Deck
- Install Shade Structures
- C&D Slide Erections (Add Per PR#15)
- FRP Mow Strip
- Install Family Slide

Data Date

Start Date: 06/19/14  
Finish Date: 12/22/16  
Data Date: 07/25/16  
Run Date: 08/05/16

# McKinney Aquatics & Fitness Center

## McKinney, TX

### MCC Project #3666



ID	Description	Orig Dur	Rem Dur	Start	Finish	2014				2015				2016				2017			
Retaining Walls																					
RW4-100	Excavate Footing #4	3	3	08/05/16	08/09/16															Excavate Footing #4	
RW4-200	Erect Stacked Stone Wall #4	5	5	08/10/16	08/16/16															Erect Stacked Stone Wall #4	
RW4-300	Backfill #4	3	3	08/17/16	08/19/16															Backfill #4	
RWM-100	Excavate Footing #11 #12 & #13	3	3	08/10/16	08/12/16															Excavate Footing #11 #12 & #13	
RWM-200	Erect Stacked Stone Wall #11 #12 & #13	4	4	08/17/16	08/22/16															Erect Stacked Stone Wall #11 #12	
RWM-300	Backfill #11 #12 & #13	3	3	08/23/16	08/25/16															Backfill #11 #12 & #13	
RW5-100	Excavate Footing #5	3	3	08/15/16	08/17/16															Excavate Footing #5	
RW5-200	Erect Stacked Stone Wall #5	3	3	08/23/16	08/25/16															Erect Stacked Stone Wall #5	
RW5-300	Backfill #5	3	3	08/26/16	08/30/16															Backfill #5	
RW6-100	Excavate Footing #6	3	3	08/18/16	08/22/16															Excavate Footing #6	
RW6-200	Erect Stacked Stone Wall #6	3	3	08/26/16	08/30/16															Erect Stacked Stone Wall #6	
RW6-300	Backfill #6	3	3	08/31/16	09/02/16															Backfill #6	
RW3-100	Excavate Footing #3	3	3	08/23/16	08/25/16															Excavate Footing #3	
RW3-200	Erect Stacked Stone Wall #3	5	5	08/31/16	09/07/16															Erect Stacked Stone Wall #3	
RW3-300	Backfill #3	3	3	09/08/16	09/12/16															Backfill #3	
RW2-100	Excavate Footing #2	2	2	09/06/16	09/07/16															Excavate Footing #2	
RW2-200	Erect Stacked Stone Wall #2	2	2	09/08/16	09/09/16															Erect Stacked Stone Wall #2	
RW2-300	Backfill #2	2	2	09/13/16	09/14/16															Backfill #2	
RW1-100	Excavate Footing #1	2	2	09/08/16	09/09/16															Excavate Footing #1	
RW1-200	Erect Stacked Stone Wall #1	2	2	09/12/16	09/13/16															Erect Stacked Stone Wall #1	
RW1-300	Backfill #1	2	2	09/15/16	09/16/16															Backfill #1	
RW8-100	Excavate Footing #8	2	2	09/12/16	09/13/16															Excavate Footing #8	
RW8-200	Erect Stacked Stone Wall #8	3	3	09/14/16	09/16/16															Erect Stacked Stone Wall #8	
RW8-300	Backfill #8	2	2	09/19/16	09/20/16															Backfill #8	
RW7-100	Excavate Footing #7	2	2	09/15/16	09/16/16															Excavate Footing #7	
RW7-200	Erect Stacked Stone Wall #7	3	3	09/19/16	09/21/16															Erect Stacked Stone Wall #7	
RW7-300	Backfill #7	2	2	09/22/16	09/23/16															Backfill #7	
RW9-100	Excavate Footing #9	3	3	09/19/16	09/21/16															Excavate Footing #9	
RW9-200	Erect Stacked Stone Wall #9	4	4	09/22/16	09/27/16															Erect Stacked Stone Wall #9	
RW9-300	Backfill #9	3	3	09/28/16	09/30/16															Backfill #9	
Interior Finish Out																					
Level 1																					
Pool Area																					
M2400	Install / Connect Pool Equipment	10	4	05/16/16A	07/28/16															Install / Connect Pool Equipment	
M1803	Scaffold Usage - HAMMOCK (Cal Days)	26	13	07/12/16A	08/06/16															Scaffold Usage - HAMMOCK (Cal Days)	

Start Date: 06/19/14  
Finish Date: 12/22/16  
Data Date: 07/25/16  
Run Date: 08/05/16

# McKinney Aquatics & Fitness Center McKinney, TX MCC Project #3666







ID	Description	Orig Dur	Rem Dur	Start	Finish	2014	2015	2016	2017
M2860	Overhead MEP Work Related to PR24R	1	1	09/19/16	09/19/16				Overhead MEP Work Related to
M2820	Installation of Lockers	3	3	09/19/16	09/21/16				Installation of Lockers
M2940	Install Ceiling Tile	5	5	09/20/16	09/26/16				Install Ceiling Tile
M3210	Rough Clean	5	5	09/27/16	10/03/16				Rough Clean
M3310	MCC Punch	5	5	10/04/16	10/10/16				MCC Punch
M3410	Architectural Punch	5	5	10/11/16	10/17/16				Architectural Punch
M3510	Final Clean	5	5	10/18/16	10/24/16				Final Clean
<b>Level 2</b>									
<b>Entry Area</b>									
M2430	O/H MEP Rough In @ Running Track	15	4	06/13/16A	07/28/16				O/H MEP Rough In @ Running Trac
M2130	Close Sheetrock Ceilings	5	4	07/18/16A	07/28/16				Close Sheetrock Ceilings
M1985	Wall Tile @Entry	7	7	07/25/16	08/02/16				Wall Tile @Entry
M2480	Floor Tile @Stair	7	7	07/26/16	08/03/16				Floor Tile @Stair
M2230	Tape / Bed / 1st Coat Paint Ceilings	10	10	07/29/16	08/11/16				Tape / Bed / 1st Coat Paint Ceilings
M2730	Ceiling Grid	5	5	08/12/16	08/18/16				Ceiling Grid
M2830	O/H MEP Rough In @ Grid	5	5	08/19/16	08/25/16				O/H MEP Rough In @ Grid
M2880	Carpet / Final Tile	10	10	08/26/16	09/09/16				Carpet / Final Tile
M2835	Work Related to PR24R (Revised Fitness Equipment)	7	7	08/29/16	09/07/16				Work Related to PR24R (Revised
M3030	Final Paint Walls & Ceilings	10	10	09/01/16	09/15/16				Final Paint Walls & Ceilings
M1982	Stone @Feature Wall (PR#22)	4	4	09/12/16	09/15/16				Stone @Feature Wall (PR#22)
M2930	Install Ceiling Tile	5	5	09/16/16	09/22/16				Install Ceiling Tile
M3080	Fitness Floor	15	15	09/16/16	10/06/16				Fitness Floor
M2980	MEP Trim Out	5	5	09/19/16	09/23/16				MEP Trim Out
M3220	Rough Clean	5	7	09/26/16	10/04/16				Rough Clean
M3320	MCC Punch	5	5	10/05/16	10/11/16				MCC Punch
M3420	Architectural Punch	5	5	10/12/16	10/18/16				Architectural Punch
M3520	Final Clean	5	5	10/19/16	10/25/16				Final Clean
<b>Gym Area</b>									
M1820	O/H MEP Rough In & Fire Protection	7	15	06/03/16A	09/12/16				O/H MEP Rough In & Fire Protec
M2020	Tape / Bed / 1st Coat Paint Walls & CMU	9	9	06/27/16A	08/04/16				Tape / Bed / 1st Coat Paint Walls &
M2075	Install Wood Floors	30	30	07/29/16	09/09/16				Install Wood Floors
M2070	Scoreboards	10	10	08/05/16	08/18/16				Scoreboards
M1970	Install Big Fans	5	5	08/10/16	08/16/16				Install Big Fans
M1920	Install Lights (PR#30)	14	14	09/13/16	09/30/16				Install Lights (PR#30)
M2120	Final Paint	10	10	10/03/16	10/14/16				Final Paint
M2125	Pads & Equipment	5	5	10/17/16	10/21/16				Pads & Equipment

Start Date: 06/19/14  
Finish Date: 12/22/16  
Data Date: 07/25/16  
Run Date: 08/05/16

# McKinney Aquatics & Fitness Center McKinney, TX MCC Project #3666




ID	Description	Orig Dur	Rem Dur	Start	Finish	2014	2015	2016	2017
M3230	Rough Clean	5	5	10/17/16	10/21/16				Rough Clean
M3330	MCC Punch	5	5	10/24/16	10/28/16				MCC Punch
M3430	Architectural Punch	5	5	10/31/16	11/04/16				Architectural Punch
M3530	Final Clean	5	5	11/07/16	11/11/16				Final Clean
<b>Entry Area Restroom</b>									
M3870	Floor / Wall / Ceiling Tile	9	9	07/26/16A	08/05/16				Floor / Wall / Ceiling Tile
M3920	Tape / Bed / 1st Coat Paint Walls & Ceilings	3	3	08/08/16	08/10/16				Tape / Bed / 1st Coat Paint Walls & Ceilings
M4020	Millwork	5	5	08/11/16	08/17/16				Millwork
M4070	Final Paint	2	2	08/18/16	08/19/16				Final Paint
M3970	MEP Trim Out	5	5	08/22/16	08/26/16				MEP Trim Out
<b>Classrooms</b>									
M3940	Tape / Bed / 1st Coat Paint Walls & Ceilings	10	10	07/28/16	08/10/16				Tape / Bed / 1st Coat Paint Walls & Ceilings
M3895	Install Ceiling Grid	2	2	08/11/16	08/12/16				Install Ceiling Grid
M3990	MEP Trim Out	3	3	08/15/16	08/17/16				MEP Trim Out
M3915	Install VCT	2	2	08/16/16	08/17/16				Install VCT
M4040	Millwork	2	2	08/18/16	08/19/16				Millwork
M3890	Ceramic & Porcelain Floor Tile	5	5	08/18/16	08/24/16				Ceramic & Porcelain Floor Tile
M3910	Wood Floors	15	15	08/18/16	09/08/16				Wood Floors
M3897	Install Ceiling Tile	2	2	09/09/16	09/12/16				Install Ceiling Tile
M4090	Final Paint	2	2	09/13/16	09/14/16				Final Paint
M3900	Porcelain Tile @ Corridor	6	6	09/15/16	09/22/16				Porcelain Tile @ Corridor
<b>Level 3</b>									
<b>Gym Area</b>									
M3780	SS Track Hand Rail	25	25	08/22/16	09/26/16				SS Track Hand Rail
M3630	Track Flooring	7	7	09/27/16	10/05/16				Track Flooring
M3785	Work related to PR24R (Revised Fitness Equipment)	9	9	09/27/16	10/07/16				Work related to PR24R (Revised Fitness Equipment)
M3680	Carpet	4	4	10/06/16	10/11/16				Carpet
M3580	Fitness Flooring	10	10	10/10/16	10/21/16				Fitness Flooring
M3240	Rough Clean	5	5	10/12/16	10/18/16				Rough Clean
M3340	MCC Punch	5	5	10/19/16	10/25/16				MCC Punch
M3440	Architectural Punch	5	5	10/26/16	11/01/16				Architectural Punch
M3540	Final Clean	5	5	11/02/16	11/08/16				Final Clean
<b>Parking Areas &amp; Landscape</b>									
<b>Landscape Area 1</b>									
LA-1300	Seed	5	3	07/25/16	07/27/16				Seed

Start Date: 06/19/14  
Finish Date: 12/22/16  
Data Date: 07/25/16  
Run Date: 08/05/16

# McKinney Aquatics & Fitness Center McKinney, TX MCC Project #3666





Start Date: 06/19/14  
 Finish Date: 12/22/16  
 Data Date: 07/25/16  
 Run Date: 08/05/16

# McKinney Aquatics & Fitness Center

## McKinney, TX

### MCC Project #3666





# BUDGET & CASH FLOW







# WEATHER

**McKinney Aquatics and Fitness Center**

3003 Alma Road  
McKinney, TX 75070

Tel: Fax:

**Manhattan Construction Company**

Project # 3666

Date	Low	Temperature Median	High	Precip	Cumulative Precipitation	Lost Workday	Conditions
7/1/2016	70		95	0.00	63.54		Clear, Fog
7/2/2016	76		95	0.00	63.54		Clear, Windy(25 mph)
7/3/2016	77		96	0.00	63.54		Clear, Windy(31 mph)
7/4/2016	73		90	0.41	63.95		Clear, Thunder, Haze, Windy(29 mph)
7/5/2016	76		93	0.00	63.95		Clear, Haze, Windy(41 mph)
7/6/2016	77		96	0.00	63.95		Clear, Windy(33 mph)
7/7/2016	78		96	0.00	63.95		Clear, Windy(34 mph)
7/8/2016	75		95	0.00	63.95		Clear, Windy(29 mph)
7/9/2016	71		91	0.59	64.54		Clear, Fog, Thunder, Windy(39 mph)
7/10/2016	69		93	0.00	64.54		Clear
7/11/2016	75		95	0.00	64.54		Clear, Windy(39 mph)
7/12/2016	76		94	0.00	64.54		Clear, Windy(35 mph)
7/13/2016	77		97	0.00	64.54		Clear, Windy(31 mph)
7/14/2016	75		95	0.00	64.54		Clear, Windy(32 mph)
7/15/2016	68		88	0.51	65.05	Y	Fog, Thunder, Windy(49 mph)
7/16/2016	73		95	0.00	65.05		Clear, Windy(21 mph)
7/17/2016	75		94	0.00	65.05		Clear, Windy(23 mph)
7/18/2016	75		94	0.00	65.05		Clear, Windy(21 mph)
7/19/2016	75		95	0.00	65.05		Clear, Windy(21 mph)
7/20/2016	76		96	0.00	65.05		Clear, Windy(21 mph)
7/21/2016	75		97	0.00	65.05		Clear, Windy(23 mph)
7/22/2016	75		99	0.00	65.05		Clear
7/23/2016	76		99	0.00	65.05		Clear, Windy(20 mph)
7/24/2016	77		98	0.00	65.05		Clear, Windy(27 mph)
7/25/2016	75		99	0.00	65.05		Clear, Thunder, Windy(27 mph)
7/26/2016	74		96	0.59	65.64	Y	Clear, Fog, Thunder, Windy(40 mph)
7/27/2016	76		91	0.04	65.68		Clear, Thunder, Windy(29 mph)
7/28/2016	75		95	0.00	65.68		Clear, Thunder, Windy(24 mph)
7/29/2016	73		95	0.00	65.68		Clear
7/30/2016	74		97	0.00	65.68		Clear, Windy(23 mph)
7/31/2016	76		98	0.00	65.68		Clear, Windy(27 mph)
8/1/2016	78		101	0.00	65.68		Clear, Windy(23 mph)
8/2/2016	73		98	0.00	65.68		Haze, Clear
8/3/2016	75		98	0.00	65.68		Clear
8/4/2016	76		99	0.00	65.68		Clear, Windy(20 mph)
8/5/2016	76		99	0.00	65.68		Clear
8/6/2016	76		100	0.00	65.68		Clear
8/7/2016	77		100	0.00	65.68		Clear, Windy(20 mph)
8/8/2016	78		99	0.00	65.68		Clear, Windy(29 mph)
8/9/2016	78		99	0.00	65.68		Clear
8/10/2016	79		101	0.00	65.68		Clear, Windy(23 mph)
8/11/2016	78		101	0.00	65.68		Clear, Windy(20 mph)





# PHOTOGRAPHS











