					DESIGN		BID		CONSTRUCTION					
CIP	PROJECT DECRIPTIONS	OJECT DECRIPTIONS		DC Year ApprourRENT STATU				BIDS OPEN			tice to Procenated Comple		COMMENTS	
					PB	СС	NO.		PB	CC				
2546	APEX Elevator			Design		5/6/25						Dec-26	Design ongoing	PJ
2345	2345 Al Ruschhaupt Road Connection			Design	8/10/23	10/2/23		Q1 2026				Dec-26	5.2 mil OPC - site plan has been approved - KH preparing full construction document set for review	DC
2445	2445 Ash Woods Playgound/Pavilion Improvements			Planning								Aug-25	Project Playground wants old equip - preparing updated quotes for issuance of PO	JB
2248	2248 Bonnie Wenk wall resurfacing			Not Begun								TBD	consider using MISD painting contract - add tactile elements to the wall	
2346	2346 Bloomdale trail connect to Reed Parkland			Not Begun								TBD		
1906	1906 MSC Renovation Phase 2			Construction	5/11/23	6/6/23	25-02CSP	1/23/25	2/13/25	2/18/25	5/20/25	Jun-26	underground utilities being installed; turf has arrived on site	JY
2447	2447 Falcon Creek Sport Court Improvements			Design								Dec-25	ordering new benches with shade and cans for sport court	RD
	2450 Furr Elementary School Park			Not Begun								TBD		
2348	2348 Gray Branch Trail and Parking improvements			Planning								Dec-26	Commissioner's Court approved \$500k grant on 7/15/25	
	2442 Inspiration Park Playground and pavilion Improvments			Planning								Aug-25	Project Playground wants old equip - preparing updated quotes for issuance of a PO	DC
2223	2223 Lower 5 Plaza Park			Design	Х	12/5/23						TBD	public input meeting to be held on July 30th then findings will be presented to Council in August	
-	2112 Median - Virginia and Bloomdale			Not Begun								TBD		
	2344 Regional Sports Facility - Brinkman			Planning									RFQ to be issued by end of 2025	JB
	Tom Allen Playground and Pavilion replacements			Not Begun								TBD		
	2449 WB Finney Sport Court Improvements			Not Begun									project to close and money relocated to another project with upcoming budget - park is considered complete	
2507	2507 Cottonwood Creek Trail design			Not Begun									Commissioner's Court approved \$300k grant on 7/15/25	
	Cottonwood Creek Trail land acquisition/easement			Planning								TBD		JB
	2505 Rowlett Creek Park Improvements FY25			Not Begun								TBD	Collin County \$300K grant application for 2025 submitted 7/7/25	
	2506 Ledbetter Park Improvements FY25			Not Begun								TBD		
	2508 Stacy Road Six Cities Trail			Not Begun								TBD		
	2509 Zone D Median Improvement 2025			Not Begun								TBD		
2510	2510 Zone H Median Improvement 2025			Not Begun								TBD		
	Projects with CDC Funding	Amount	Year											
	ADA Improvements	\$347,784	19;22;23	Ongoing	X	X	l x	1 x 1						
	Wattley Park renovation				^		_ ^	_ ^	Х	Х	Х		Much of this budget will be utilized when Grady is reconstructed which will address the multiple ADA issues	JY
		\$7,454,583	19;20;21;22	Pre-Bidding	^		^	^	Χ	Х	X	Dec-26	Bidding Q4 following Engineering securing an easement for their associated creek stabilization - cannot begin until this occurs	JY
	Wattley Remediation - Engineering Project	X		Design	^	8/6/24			X	X	X	Dec-26 Aug-25	Bidding Q4 following Engineering securing an easement for their associated creek stabilization - cannot begin until this occurs expected to begin remediation work Fall 2025	JY
9143	Wattley Remediation - Engineering Project Erwin Improvements	X \$5,700,000	20;24			8/6/24 6/18/23	26-05CSP	Q4			X	Dec-26 Aug-25 Dec-26	Bidding Q4 following Engineering securing an easement for their associated creek stabilization - cannot begin until this occurs expected to begin remediation work Fall 2025 100% CD set is with engineering for final review prior to bidding - bid # has been issued	JY DC
9143	Wattley Remediation - Engineering Project	X		Design	1/14/21	8/6/24		Q4	10/9/25	X 10/21/25	X	Dec-26 Aug-25 Dec-26	Bidding Q4 following Engineering securing an easement for their associated creek stabilization - cannot begin until this occurs expected to begin remediation work Fall 2025	JY DC DC
9143 1806	Wattley Remediation - Engineering Project Erwin Improvements	X \$5,700,000	20;24	Design Design		8/6/24 6/18/23	26-05CSP	Q4			X	Dec-26 Aug-25 Dec-26	Bidding Q4 following Engineering securing an easement for their associated creek stabilization - cannot begin until this occurs expected to begin remediation work Fall 2025 100% CD set is with engineering for final review prior to bidding - bid # has been issued	JY DC
9143 1806 2554	Wattley Remediation - Engineering Project Erwin Improvements Gabe 4 plex softball fields	X \$5,700,000 \$1,250,000	20;24	Design Design Bidding		8/6/24 6/18/23	26-05CSP	Q4 9/4/25	10/9/25	10/21/25	X	Dec-26 Aug-25 Dec-26 Dec-26 Jan-26	Bidding Q4 following Engineering securing an easement for their associated creek stabilization - cannot begin until this occurs expected to begin remediation work Fall 2025 100% CD set is with engineering for final review prior to bidding - bid # has been issued project has been bid - bids open 9/4	DC DC DC JY
9143 1806 2554 2448	Wattley Remediation - Engineering Project Erwin Improvements Gabe 4 plex softball fields Gabe monuments/practice area/APEX fence and shade	X \$5,700,000 \$1,250,000 \$1,000,000	20;24 17 24	Design Design Bidding Construction	1/14/21	8/6/24 6/18/23 2/2/21	26-05CSP	Q4 9/4/25 4/17/25	10/9/25	10/21/25	y 9/8/24	Dec-26 Aug-25 Dec-26 Dec-26 Jan-26	Bidding Q4 following Engineering securing an easement for their associated creek stabilization - cannot begin until this occurs expected to begin remediation work Fall 2025 100% CD set is with engineering for final review prior to bidding - bid # has been issued project has been bid - bids open 9/4 SWPPP has been approved; pre-con will be set for week of 8/25	DC DC DC
9143 1806 2554 2448 2109	Wattley Remediation - Engineering Project Erwin Improvements Gabe 4 plex softball fields Gabe monuments/practice area/APEX fence and shade Grady Concession and park Improvements	X \$5,700,000 \$1,250,000 \$1,000,000 \$80,000	20;24 17 24 22	Design Design Bidding Construction Design	1/14/21	8/6/24 6/18/23 2/2/21 4/16/24	26-05CSP	Q4 9/4/25 4/17/25 Q4	10/9/25 5/8/25	10/21/25 5/20/25		Dec-26 Aug-25 Dec-26 Dec-26 Jan-26 Aug-26	Bidding Q4 following Engineering securing an easement for their associated creek stabilization - cannot begin until this occurs expected to begin remediation work Fall 2025 100% CD set is with engineering for final review prior to bidding - bid # has been issued project has been bid - bids open 9/4 SWPPP has been approved; pre-con will be set for week of 8/25 consultant preparing bidding documents	DC DC DC JY
9143 1806 2554 2448 2109 1213	Wattley Remediation - Engineering Project Erwin Improvements Gabe 4 plex softball fields Gabe monuments/practice area/APEX fence and shade Grady Concession and park Improvements Greens neighborhood park	X \$5,700,000 \$1,250,000 \$1,000,000 \$80,000 \$1,700,000	20;24 17 24 22 20;21	Design Design Bidding Construction Design Construction	1/14/21	8/6/24 6/18/23 2/2/21 4/16/24 12/14/21	26-05CSP	Q4 9/4/25 4/17/25 Q4	10/9/25 5/8/25	10/21/25 5/20/25		Dec-26 Dec-26 Dec-26 Jan-26 Aug-26 Aug-25	Bidding Q4 following Engineering securing an easement for their associated creek stabilization - cannot begin until this occurs expected to begin remediation work Fall 2025 100% CD set is with engineering for final review prior to bidding - bid # has been issued project has been bid - bids open 9/4 SWPPP has been approved; pre-con will be set for week of 8/25 consultant preparing bidding documents expect Sept completion	DC DC DC JY
9143 1806 2554 2448 2109 1213 2041	Wattley Remediation - Engineering Project Erwin Improvements Gabe 4 plex softball fields Gabe monuments/practice area/APEX fence and shade Grady Concession and park Improvements Greens neighborhood park Hike and Bike Wayfinding Program	X \$5,700,000 \$1,250,000 \$1,000,000 \$80,000 \$1,700,000 \$366,000	20;24 17 24 22 20;21 16;17;21	Design Design Bidding Construction Design Construction Not Begun	1/14/21 4/11/24 12/9/21	8/6/24 6/18/23 2/2/21 4/16/24 12/14/21	26-05CSP	Q4 9/4/25 4/17/25 Q4 4/18/24	10/9/25 5/8/25	10/21/25 5/20/25		Dec-26 Aug-25 Dec-26 Dec-26 Jan-26 Aug-26 Aug-25 Dec-26	Bidding Q4 following Engineering securing an easement for their associated creek stabilization - cannot begin until this occurs expected to begin remediation work Fall 2025 100% CD set is with engineering for final review prior to bidding - bid # has been issued project has been bid - bids open 9/4 SWPPP has been approved; pre-con will be set for week of 8/25 consultant preparing bidding documents expect Sept completion identifying this project in FY25/26 to expand the study to include new trails and a comprehensive signage study	DC DC DC JY AB
9143 1806 2554 2448 2109 1213 2041	Wattley Remediation - Engineering Project Erwin Improvements Gabe 4 plex softball fields Gabe monuments/practice area/APEX fence and shade Grady Concession and park Improvements Greens neighborhood park Hike and Bike Wayfinding Program Old Settler's Park Improvements	X \$5,700,000 \$1,250,000 \$1,000,000 \$80,000 \$1,700,000 \$366,000 \$1,500,000	20;24 17 24 22 20;21 16;17;21	Design Design Bidding Construction Design Construction Not Begun Design	1/14/21 4/11/24 12/9/21	8/6/24 6/18/23 2/2/21 4/16/24 12/14/21	26-05CSP	Q4 9/4/25 4/17/25 Q4 4/18/24	10/9/25 5/8/25	10/21/25 5/20/25		Dec-26 Aug-25 Dec-26 Dec-26 Jan-26 Aug-25 Aug-25 Dec-26 Dec-26	Bidding Q4 following Engineering securing an easement for their associated creek stabilization - cannot begin until this occurs expected to begin remediation work Fall 2025 100% CD set is with engineering for final review prior to bidding - bid # has been issued project has been bid - bids open 9/4 SWPPP has been approved; pre-con will be set for week of 8/25 consultant preparing bidding documents expect Sept completion identifying this project in FY25/26 to expand the study to include new trails and a comprehensive signage study	DC DC DC JY AB
9143 1806 2554 2448 2109 1213 2041	Wattley Remediation - Engineering Project Erwin Improvements Gabe 4 plex softball fields Gabe monuments/practice area/APEX fence and shade Grady Concession and park Improvements Greens neighborhood park Hike and Bike Wayfinding Program Old Settler's Park Improvements OS-Virginia Rd Improvement - Engineering Project	X \$5,700,000 \$1,250,000 \$1,000,000 \$80,000 \$1,700,000 \$366,000 \$1,500,000 X	20;24 17 24 22 20;21 16;17;21 18	Design Design Bidding Construction Design Construction Not Begun Design Design	1/14/21 4/11/24 12/9/21	8/6/24 6/18/23 2/2/21 4/16/24 12/14/21 10/2/23	26-05CSP	Q4 9/4/25 4/17/25 Q4 4/18/24	10/9/25 5/8/25 5/9/24	10/21/25 5/20/25	9/8/24	Dec-26 Aug-25 Dec-26 Dec-26 Jan-26 Aug-25 Aug-25 Dec-26 Dec-26 Dec-26 Aug-25	Bidding Q4 following Engineering securing an easement for their associated creek stabilization - cannot begin until this occurs expected to begin remediation work Fall 2025 100% CD set is with engineering for final review prior to bidding - bid # has been issued project has been bid - bids open 9/4 SWPPP has been approved; pre-con will be set for week of 8/25 consultant preparing bidding documents expect Sept completion identifying this project in FY25/26 to expand the study to include new trails and a comprehensive signage study 50% construction drawings are in review; PDM scheduled 8/28/25	DC DC DC JY AB
9143 1806 2554 2448 2109 1213 2041	Wattley Remediation - Engineering Project Erwin Improvements Gabe 4 plex softball fields Gabe monuments/practice area/APEX fence and shade Grady Concession and park Improvements Greens neighborhood park Hike and Bike Wayfinding Program Old Settler's Park Improvements OS-Virginia Rd Improvement - Engineering Project RCTL building renovation	X \$5,700,000 \$1,250,000 \$1,000,000 \$80,000 \$1,700,000 \$366,000 \$1,500,000 X \$1,145,000	20;24 17 24 22 20;21 16;17;21 18	Design Design Bidding Construction Design Construction Not Begun Design Design Construction	1/14/21 4/11/24 12/9/21 9/14/23	8/6/24 6/18/23 2/2/21 4/16/24 12/14/21 10/2/23	26-05CSP	Q4 9/4/25 4/17/25 Q4 4/18/24	10/9/25 5/8/25 5/9/24	10/21/25 5/20/25 5/21/24	9/8/24	Dec-26 Aug-25 Dec-26 Jan-26 Aug-25 Aug-26 Aug-25 Dec-26 Dec-26 Dec-26 Aug-25	Bidding Q4 following Engineering securing an easement for their associated creek stabilization - cannot begin until this occurs expected to begin remediation work Fall 2025 100% CD set is with engineering for final review prior to bidding - bid # has been issued project has been bid - bids open 9/4 SWPPP has been approved; pre-con will be set for week of 8/25 consultant preparing bidding documents expect Sept completion identifying this project in FY25/26 to expand the study to include new trails and a comprehensive signage study 50% construction drawings are in review; PDM scheduled 8/28/25 permission to stock Aug 29; building CO expected by 9/19	DC DC DC JY AB JY
9143 1806 2554 2448 2109 1213 2041 4397 4393	Wattley Remediation - Engineering Project Erwin Improvements Gabe 4 plex softball fields Gabe monuments/practice area/APEX fence and shade Grady Concession and park Improvements Greens neighborhood park Hike and Bike Wayfinding Program Old Settler's Park Improvements OS-Virginia Rd Improvement - Engineering Project RCTL building renovation Towne Lake Trail Light Walk	X \$5,700,000 \$1,250,000 \$1,000,000 \$80,000 \$1,700,000 \$366,000 \$1,500,000 X \$1,145,000	20;24 17 24 22 20;21 16;17;21 18	Design Design Bidding Construction Design Construction Not Begun Design Design Construction Construction	1/14/21 4/11/24 12/9/21 9/14/23	8/6/24 6/18/23 2/2/21 4/16/24 12/14/21 10/2/23 X	26-05CSP	Q4 9/4/25 4/17/25 Q4 4/18/24 Q4 11/21/24	10/9/25 5/8/25 5/9/24	10/21/25 5/20/25 5/21/24	9/8/24	Dec-26 Aug-25 Dec-26 Jan-26 Aug-25 Aug-25 Dec-26 Dec-26 Dec-26 Dec-26 Aug-25 Aug-25 Aug-25 Aug-25	Bidding Q4 following Engineering securing an easement for their associated creek stabilization - cannot begin until this occurs expected to begin remediation work Fall 2025 100% CD set is with engineering for final review prior to bidding - bid # has been issued project has been bid - bids open 9/4 SWPPP has been approved; pre-con will be set for week of 8/25 consultant preparing bidding documents expect Sept completion identifying this project in FY25/26 to expand the study to include new trails and a comprehensive signage study 50% construction drawings are in review; PDM scheduled 8/28/25 permission to stock Aug 29; building CO expected by 9/19 early October completion consultant preparing 100% CD's - Fall bidding - site plan submitted 6/3/25 for planning approval	DC DC DC JY AB JY JY AB AB AB
9143 1806 2554 2448 2109 1213 2041 4397 4393	Wattley Remediation - Engineering Project Erwin Improvements Gabe 4 plex softball fields Gabe monuments/practice area/APEX fence and shade Grady Concession and park Improvements Greens neighborhood park Hike and Bike Wayfinding Program Old Settler's Park Improvements OS-Virginia Rd Improvement - Engineering Project RCTL building renovation Towne Lake Trail Light Walk Towne Lake Dog Park and Play Zone	X \$5,700,000 \$1,250,000 \$1,000,000 \$80,000 \$1,700,000 \$366,000 \$1,500,000 X \$1,145,000	20;24 17 24 22 20;21 16;17;21 18	Design Design Bidding Construction Design Construction Not Begun Design Construction Construction Construction	1/14/21 4/11/24 12/9/21 9/14/23 10/13/22 10/13/22	8/6/24 6/18/23 2/2/21 4/16/24 12/14/21 10/2/23 2/7/23 X 11/1/22	26-05CSP	Q4 9/4/25 4/17/25 Q4 4/18/24 Q4 11/21/24	10/9/25 5/8/25 5/9/24	10/21/25 5/20/25 5/21/24	9/8/24	Dec-26 Aug-25 Dec-26 Jan-26 Aug-25 Aug-25 Dec-26 Dec-26 Dec-26 Dec-26 Aug-25 Sep-25 Aug-26	Bidding Q4 following Engineering securing an easement for their associated creek stabilization - cannot begin until this occurs expected to begin remediation work Fall 2025 100% CD set is with engineering for final review prior to bidding - bid # has been issued project has been bid - bids open 9/4 SWPPP has been approved; pre-con will be set for week of 8/25 consultant preparing bidding documents expect Sept completion identifying this project in FY25/26 to expand the study to include new trails and a comprehensive signage study 50% construction drawings are in review; PDM scheduled 8/28/25 permission to stock Aug 29; building CO expected by 9/19 early October completion consultant preparing 100% CD's - Fall bidding - site plan submitted 6/3/25 for planning approval Staff meeting with consultant team in preparation of a design contract	DC DC DC JY AB JY JY AB
9143 1806 2554 2448 2109 1213 2041 4397 4393	Wattley Remediation - Engineering Project Erwin Improvements Gabe 4 plex softball fields Gabe monuments/practice area/APEX fence and shade Grady Concession and park Improvements Greens neighborhood park Hike and Bike Wayfinding Program Old Settler's Park Improvements OS-Virginia Rd Improvement - Engineering Project RCTL building renovation Towne Lake Trail Light Walk Towne Lake Renovation	X \$5,700,000 \$1,250,000 \$1,000,000 \$80,000 \$1,700,000 \$366,000 \$1,500,000 X \$1,145,000 \$4,118,302	20;24 17 24 22 20;21 16;17;21 18	Design Design Bidding Construction Design Construction Not Begun Design Construction Construction Construction Construction Design Planning	1/14/21 4/11/24 12/9/21 9/14/23	8/6/24 6/18/23 2/2/21 4/16/24 12/14/21 10/2/23 X	26-05CSP	Q4 9/4/25 4/17/25 Q4 4/18/24 Q4 11/21/24 August	10/9/25 5/8/25 5/9/24	10/21/25 5/20/25 5/21/24	9/8/24	Dec-26 Aug-25 Dec-26 Jan-26 Aug-25 Aug-25 Dec-26 Dec-26 Dec-26 Dec-26 Aug-25 Sep-25 Aug-26	Bidding Q4 following Engineering securing an easement for their associated creek stabilization - cannot begin until this occurs expected to begin remediation work Fall 2025 100% CD set is with engineering for final review prior to bidding - bid # has been issued project has been bid - bids open 9/4 SWPPP has been approved; pre-con will be set for week of 8/25 consultant preparing bidding documents expect Sept completion identifying this project in FY25/26 to expand the study to include new trails and a comprehensive signage study 50% construction drawings are in review; PDM scheduled 8/28/25 permission to stock Aug 29; building CO expected by 9/19 early October completion consultant preparing 100% CD's - Fall bidding - site plan submitted 6/3/25 for planning approval	DC DC DC JY AB JY AB AB JB
9143 1806 2554 2448 2109 1213 2041 4397 4393	Wattley Remediation - Engineering Project Erwin Improvements Gabe 4 plex softball fields Gabe monuments/practice area/APEX fence and shade Grady Concession and park Improvements Greens neighborhood park Hike and Bike Wayfinding Program Old Settler's Park Improvements OS-Virginia Rd Improvement - Engineering Project RCTL building renovation Towne Lake Trail Light Walk Towne Lake Renovation Wilson Creek trail to Greens (PH2) PROJECTS - Completed 2025	X \$5,700,000 \$1,250,000 \$1,000,000 \$80,000 \$1,700,000 \$366,000 \$1,500,000 X \$1,145,000 \$4,118,302	20;24 17 24 22 20;21 16;17;21 18	Design Design Bidding Construction Design Construction Not Begun Design Construction Construction Construction Construction Design Planning	1/14/21 4/11/24 12/9/21 9/14/23 10/13/22 10/13/22	8/6/24 6/18/23 2/2/21 4/16/24 12/14/21 10/2/23 2/7/23 X 11/1/22	26-05CSP	Q4 9/4/25 4/17/25 Q4 4/18/24 Q4 11/21/24 August	10/9/25 5/8/25 5/9/24	10/21/25 5/20/25 5/21/24	9/8/24	Dec-26 Aug-25 Dec-26 Jan-26 Aug-25 Aug-25 Dec-26 Dec-26 Dec-26 Aug-25 Dec-26 Dec-26 Aug-25 Sep-25 Aug-26	Bidding Q4 following Engineering securing an easement for their associated creek stabilization - cannot begin until this occurs expected to begin remediation work Fall 2025 100% CD set is with engineering for final review prior to bidding - bid # has been issued project has been bid - bids open 9/4 SWPPP has been approved; pre-con will be set for week of 8/25 consultant preparing bidding documents expect Sept completion identifying this project in FY25/26 to expand the study to include new trails and a comprehensive signage study 50% construction drawings are in review; PDM scheduled 8/28/25 permission to stock Aug 29; building CO expected by 9/19 early October completion consultant preparing 100% CD's - Fall bidding - site plan submitted 6/3/25 for planning approval Staff meeting with consultant team in preparation of a design contract	DC DC DC JY AB JY AB AB JB
9143 1806 2554 2448 2109 1213 2041 4397 4393 1827	Wattley Remediation - Engineering Project Erwin Improvements Gabe 4 plex softball fields Gabe monuments/practice area/APEX fence and shade Grady Concession and park Improvements Greens neighborhood park Hike and Bike Wayfinding Program Old Settler's Park Improvements OS-Virginia Rd Improvement - Engineering Project RCTL building renovation Towne Lake Trail Light Walk Towne Lake Dog Park and Play Zone Towne Lake Renovation Wilson Creek trail to Greens (PH2) PROJECTS - Completed 2025 Aviator Playground and Pavilion replacements	X \$5,700,000 \$1,250,000 \$1,000,000 \$80,000 \$1,700,000 \$366,000 \$1,500,000 X \$1,145,000 \$4,118,302	20;24 17 24 22 20;21 16;17;21 18	Design Design Bidding Construction Design Construction Not Begun Design Construction Construction Construction Construction Design Planning	1/14/21 4/11/24 12/9/21 9/14/23 10/13/22 10/13/22	8/6/24 6/18/23 2/2/21 4/16/24 12/14/21 10/2/23 2/7/23 X 11/1/22	26-05CSP	Q4 9/4/25 4/17/25 Q4 4/18/24 Q4 11/21/24 August	10/9/25 5/8/25 5/9/24	10/21/25 5/20/25 5/21/24	9/8/24	Dec-26 Aug-25 Dec-26 Jan-26 Aug-25 Dec-26 Aug-25 Dec-26 Dec-26 Dec-26 Aug-25 Sep-25 Aug-26 Dec-26	Bidding Q4 following Engineering securing an easement for their associated creek stabilization - cannot begin until this occurs expected to begin remediation work Fall 2025 100% CD set is with engineering for final review prior to bidding - bid # has been issued project has been bid - bids open 9/4 SWPPP has been approved; pre-con will be set for week of 8/25 consultant preparing bidding documents expect Sept completion identifying this project in FY25/26 to expand the study to include new trails and a comprehensive signage study 50% construction drawings are in review; PDM scheduled 8/28/25 permission to stock Aug 29; building CO expected by 9/19 early October completion consultant preparing 100% CD's - Fall bidding - site plan submitted 6/3/25 for planning approval Staff meeting with consultant team in preparation of a design contract THC is requiring an archaeological survey; LIA will need a contract increase; design at 30%	JY DC DC DC JY AB JY JY AB AB AB JB AB
9143 1806 2554 2448 2109 1213 2041 4397 4393 1827 2456 2112	Wattley Remediation - Engineering Project Erwin Improvements Gabe 4 plex softball fields Gabe monuments/practice area/APEX fence and shade Grady Concession and park Improvements Greens neighborhood park Hike and Bike Wayfinding Program Old Settler's Park Improvements OS-Virginia Rd Improvement - Engineering Project RCTL building renovation Towne Lake Trail Light Walk Towne Lake Renovation Wilson Creek trail to Greens (PH2) PROJECTS - Completed 2025	X \$5,700,000 \$1,250,000 \$1,000,000 \$80,000 \$1,700,000 \$366,000 \$1,500,000 X \$1,145,000 \$4,118,302	20;24 17 24 22 20;21 16;17;21 18	Design Design Bidding Construction Design Construction Not Begun Design Construction Construction Construction Construction Design Planning	1/14/21 4/11/24 12/9/21 9/14/23 10/13/22 10/13/22	8/6/24 6/18/23 2/2/21 4/16/24 12/14/21 10/2/23 2/7/23 X 11/1/22	26-05CSP	Q4 9/4/25 4/17/25 Q4 4/18/24 Q4 11/21/24 August	10/9/25 5/8/25 5/9/24 12/12/24	10/21/25 5/20/25 5/21/24 12/17/24	9/8/24	Dec-26 Aug-25 Dec-26 Jan-26 Aug-25 Dec-26 Aug-25 Dec-26 Dec-26 Dec-26 Aug-25 Sep-25 Aug-26 Dec-26	Bidding Q4 following Engineering securing an easement for their associated creek stabilization - cannot begin until this occurs expected to begin remediation work Fall 2025 100% CD set is with engineering for final review prior to bidding - bid # has been issued project has been bid - bids open 9/4 SWPPP has been approved; pre-con will be set for week of 8/25 consultant preparing bidding documents expect Sept completion identifying this project in FY25/26 to expand the study to include new trails and a comprehensive signage study 50% construction drawings are in review; PDM scheduled 8/28/25 permission to stock Aug 29; building CO expected by 9/19 early October completion consultant preparing 100% CD's - Fall bidding - site plan submitted 6/3/25 for planning approval Staff meeting with consultant team in preparation of a design contract THC is requiring an archaeological survey; LJA will need a contract increase; design at 30% COMPLETE - open March 2025	JY DC DC DC JY AB JY JY AB AB AB JB AB DC
9143 1806 2554 2448 2109 1213 2041 4397 4393 1827 2456 2112 1831	Wattley Remediation - Engineering Project Erwin Improvements Gabe 4 plex softball fields Gabe monuments/practice area/APEX fence and shade Grady Concession and park Improvements Greens neighborhood park Hike and Bike Wayfinding Program Old Settler's Park Improvements OS-Virginia Rd Improvement - Engineering Project RCTL building renovation Towne Lake Trail Light Walk Towne Lake Dog Park and Play Zone Towne Lake Renovation Wilson Creek trail to Greens (PH2) PROJECTS - Completed 2025 Aviator Playground and Pavilion replacements Median - Virginia at 75	X \$5,700,000 \$1,250,000 \$1,000,000 \$80,000 \$1,700,000 \$366,000 \$1,500,000 X \$1,145,000 \$4,118,302	20;24 17 24 22 20;21 16;17;21 18 19;20;21 20;21;22;23	Design Design Bidding Construction Design Construction Not Begun Design Construction Construction Construction Design Planning Design	1/14/21 4/11/24 12/9/21 9/14/23 10/13/22 10/13/22 11/9/23	8/6/24 6/18/23 2/2/21 4/16/24 12/14/21 10/2/23 2/7/23 X 11/1/22	26-05CSP	Q4 9/4/25 4/17/25 Q4 4/18/24 Q4 11/21/24 August	10/9/25 5/8/25 5/9/24 12/12/24	10/21/25 5/20/25 5/21/24 12/17/24	9/8/24	Dec-26 Aug-25 Dec-26 Jan-26 Aug-26 Aug-25 Dec-26 Dec-26 Dec-26 Dec-26 Dec-26 Aug-25 Sep-25 Aug-26 Dec-26 Dec-26	Bidding Q4 following Engineering securing an easement for their associated creek stabilization - cannot begin until this occurs expected to begin remediation work Fall 2025 100% CD set is with engineering for final review prior to bidding - bid # has been issued project has been bid - bids open 9/4 SWPPP has been approved; pre-con will be set for week of 8/25 consultant preparing bidding documents expect Sept completion identifying this project in FY25/26 to expand the study to include new trails and a comprehensive signage study 50% construction drawings are in review; PDM scheduled 8/28/25 permission to stock Aug 29; building CO expected by 9/19 early October completion consultant preparing 100% CD's - Fall bidding - site plan submitted 6/3/25 for planning approval Staff meeting with consultant team in preparation of a design contract THC is requiring an archaeological survey; LIA will need a contract increase; design at 30% COMPLETE - open March 2025 Complete March 2025	JY DC DC DC JY AB JY JY AB AB AB JB AB DC MS





