



Schedule Milestones

PROJECT SCHEDULE MILESTONES (Revision to DA Agreement Exhibit E)

1/9/2026

#	MILESTONE	Finish	Status / Trend	Notes
PROJECT KEY DATES				
	Start Work on Site		Complete	
	Amp Building Permit Issued	11/19/25	Complete	
	Construction Completion / TCO	03/29/27		
	FIRST CONCERT	TBD		Performer Announcements drive this date
DESIGN AND PERMITTING				
	Amp IFC Set	12/24/25		Issued by Architect
Parking Garage				
	Fire Lane Complete	11/17/25	Complete	
	Level One Slab Complete	01/25/26		
	Site Utilities Complete	06/30/26		
	Level Three Slab Complete	07/31/26		
	Level Two Slab Complete	08/31/26		
	Systems and Finishes Complete	10/31/26		
	Substantial Completion	11/30/26		
Amphitheater				
	Stage Slab on Grade - Complete	04/17/26		
	Owners Club SOG - Complete	05/29/26		
	Stage Structural Steel - Complete	09/30/26		
	Owners Club Dry In - Complete - A3	09/30/26		
	Canopy Structural Steel - Complete	10/30/26		
	Stage Roof Dry - Complete	10/30/26		
	Bowl Precast Seating Risers - Complete	10/30/26		
	Project Power On - Complete	11/30/26		
	Canopy Roof Dry - Complete	11/30/26		
	Owners Club Power On - A3	02/01/27		
	Seating Installations	03/01/27		
	Site Finishes and Landscaping	03/20/27		