

Project Timeline

Signage/Fencing

2018 Aug	#18-10	Grant Awarded	
2018 July		Site Survey Ordered	Paid 1/2 Down
2018 July		Engineering of signage complete	
2018 Aug		Site Survey Filed Work	Paid 1/2
2018 Sept		Grant Docs consummated	
2018 Dec		Survey Delivered	
2019 Jan		Installment to Young Customs for Design work	
2019 Jan		Property encroachment discovered	
2019 Jan		Submitted Abandonment petition	
2019 March		Abandonment Public Hearing	
2019 March		Abandonment granted	
2019 April		Filed for signage permits	
2019 May		Engineering inspection for permits	
2019 May		Installment to Young Customs for Supplies	
2019 June		Sign permits issued	
2019 June		Installment to Young Customs for sign Fabrication	
2019 June		Towers constructed for signs	
2019 July		Signs components fabricated	
2019 July		Signs in powder coating stage	
2019 July		Installments to Young Customs for dirt, concrete	
2019 July		Concrete poured for signage	
2019 July		Site inspection post-concrete	
2019 Aug		Installation on Powder coating	
2019 Aug		Installation to Young Customs for monument sign	
2019	31-Aug	Towers installed for signs	
2019	15-Sep	All 8 Signs installed	
2019	17-Sep	Former fence posts removed	
2019	4-Oct	Fence materials delivered	
2019	9-Oct	6' fencing installation began	
2019			
2019			
2019			
2019			