	PROJECT DECRIPTIONS		CURRENT	DES	IGN	BID	BIDS OPEN	CONSTRUCTION		Notice to	Estimated		
CIP			STATUS	РВ	сс	NO.		PB	сс	Proceed	d Completion	COMMENTS	РМ
2546	APEX Elevator		Planning								Dec-26	Trish J. initiating design contract for new elevator design	PJ
2345	Al Ruschhaupt Road Connection		Design	8/10/23	10/2/23						Dec-26	4.8 mil OPC - talk to DC about construction status for next Spring (Intl Cup) - 2025 bidding - 60% design- OPC by Mar	DC
	Ash Woods Playgound/Pavilion Improvements		Planning									Gametime grant - Contract Amendment - Project Playground wants old equip	JB
	Bonnie Wenk wall resurfacing		Not Begun								TBD	consider using MISD painting contract - add tactile elements to the wall	
2346	Bloomdale trail connect to Reed Parkland		Not Begun								TBD		
1906	MSC Renovation Phase 2		Construction	5/11/23	6/6/23	25-02CSP	1/23/25	2/13/25	2/18/25		Jun-26	Nitor cameras - need to budget; construction holding off until after April International Cup	JY
2447	Falcon Creek Sport Court Improvements		Not Begun								TBD		
	Furr Elementary School Park		Not Begun								TBD		
	Gray Branch Trail and Parking improvements		Planning								Dec-26	Commissioner's Court to consider grant applications in April 2025	
	Inspiration Park Playground and pavilion Improvments		Planning								Aug-25	Gametime grant - Project Playground wants old equipment	DC
	Lower 5 Plaza Park		Design	Х	12/5/23						TBD	15 mil for park should be covered in GG's \$ - park design summer 2026; see GG pres at work session 12.3.24	
	Median - Virginia and Bloomdale		Not Begun								TBD		
	Regional Sports Facility - Brinkman		Planning								TBD	Ongoing discussions about next steps	
	Tom Allen Playground and Pavilion replacements		Not Begun								TBD		
	WB Finney Sport Court Improvements Winniford Park fence and pavilion Improvements		Not Begun Construction							2/11/25	TBD Apr-25	Pavilion nearing completion; fence materials on site week of 3/17	
	Cottonwood Creek Trail design		Not Begun							2/11/25	TBD	Pavilion hearing completion; lence materials on site week of 3/17	JY
	Cottonwood Creek Trail land acquisition/easement		Planning								Aug-25	Commissioner's Court to consider grant applications in April or May 2025	IB
	Rowlett Creek Park Improvements FY25		Not Begun								TBD		10
	Ledbetter Park Improvements FY25		Not Begun								TBD		
	Stacy Road Six Cities Trail		Not Begun								TBD		
	Zone D Median Improvement 2025		Not Begun								TBD		
	Zone H Median Improvement 2025		Not Begun								TBD		
	Projects with CDC Funding	Amount											
4325	ADA Improvements	\$347,784	Not Begun	х	Х		Х	Х	Х	Х	Dec-26	Much of this budget will be utilized with Grady improvements to address the multiple ADA issues	ΥL
	EA Randles Park Renovation	\$7,454,583	Closeout	12/9/21	12/14/21		7/27/23	8/10/23	9/5/23	11/13/23	Mar-25	Park is open and contractor is working through final punch list; paperwork and project closeout occuring	
	Wattley Park renovation	x	On hold	, 0,			,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,	0, 10, 20	0,0,20	11, 10, 20	Dec-26	ready for bidding; waiting on engineering to complete remediation work so park is not impacted	
-	Wattley Remediation - Engineering Project	X	Design		8/6/24							Kleinfelder desigining the remediation work; at 90% completion	
	Erwin Improvements	\$5,700,000	Design		6/18/23		June					90% plans coming end of Feb.Looking to bid late June/July	
	Ottaway tract annexation and zoning prior to development	×	Not Begun		0/10/23		June				Dec 20	Planning going to initate zoning and annexation - TBD and they will take the lead	
	Gabe 4 plex softball fields	\$1,250,000	Bidding	1/14/21	2/2/21	25-13CSP	June				Dec-26	Staff initiated minor plan changes prior to bidding for construction	
	Gabe monuments/practice area/APEX fence and shade	\$1,000,000	Bidding	1/14/21	2/2/21	23-13C3F	4/10/25	5/8/25	5/20/25		Jan-26		
	Grady Concession and park Improvements		Design	4/11/24	4/16/24		4/10/25	5/8/25	5/20/25			plans at 100% design development - want to bid by end of year	
		\$80,000	J				4/10/24	<u>г /о /р и</u>	F /21 /24	0/0/24	Aug-26		
	Greens neighborhood park	\$1,700,000	Construction	12/9/21	12/14/21		4/18/24	5/9/24	5/21/24	9/8/24	Jun-25	about a 1 month delay due to rain - expect June completion	AB
	Hike and Bike Wayfinding Program	\$366,000	Not Begun	0/11/22	10/2/22		5 4 1 1				Dec-26	identifying this project in FY25/26 to expand the study to include new trails and a comprehensive signage study	
	Old Settler's Park Improvements	\$1,500,000	Design	9/14/23	10/2/23		FALL				Dec-26	100% DD Aug/Sept bidding project delayed due to Virginia alignment looking at breaking out into phases so work can begin	
	OS-Virginia Rd Improvement - Engineering Project	X	Design		a <i>l</i> = <i>l</i> = -							road alignment is still at conceptual plan - alignment finalization impacting full design of OSP	
	RCTL building renovation	\$1,145,000	Construction		2/7/23					- 1 1		July 4 open date	JY
	Towne Lake Trail Light Walk	\$4,118,302	Construction	10/13/22	Х		11/21/24	12/12/24	12/17/24	3/24/25	Sep-25	Pre con held on 3/19/25 - construction begins week of 3/24	AB
	Towne Lake Dog Park and Play Zone		Design	10/13/22	11/1/22						Aug-26	THC review completed and project ready to move forward; plans nearing 95% review submittal - Fall bidding	AB
	Wilson Creek trail to Greens (PH1)	\$4,404,000	Construction	12/9/21	12/14/21		4/24/24	5/9/24	5/21/24	7/8/24	Apr-25	Project almost complete; substantial completion walk with engineering is being scheduled	AB
	Wilson Creek trail to Greens (PH2)		Design	11/9/23	12/5/23						Dec-26	THC is requiring an archaeological survey; LIA will need a contract increase; design at 30%	AB
	PROJECTS - Completed 2025												
	Aviator Playground and Pavilion replacements											COMPLETE - open March 2025	DC
2112	Median - Virginia at 75							9/12/24	9/17/24			Complete March 2025	MS