

Capital Improvement Program Update

City Council Work Session

July 16, 2019





Presenters



Engineering Department

Nick Ataie, PE, Infrastructure Construction Projects
 Engineering CIP Manager



Public Works Department

Patricia Jackson, PE, Facility Construction Projects

Facilities Construction Manager



Parks, Recreation, and Open Space Department

Jenny Baker, Park Construction Projects

Parks Planning & Development Manager






Engineering Department CIP Update

- Voter-Authorized GO Bond Summary
 - Voter-Authorized GO Bonds (2015 Streets) (\$64.1M)
 - Remaining 2015 Street GO Bonds (\$31.4M) estimated to be issued by the end of 2019.
 - Voter-Authorized GO Bonds (2019 Transportation) (\$100M)
 - Planned issuance beginning as soon as 2020.



FY Expenditure Summary





Engineering – Active Combined Infrastructure Projects (Construction)



CO1703 – Pearson Avenue Improvements

 Storm Drainage Improvement, Wastewater Main Replacement, Paving Reclamation

Construction estimated to be complete August 2019

\$2.3M 85% Complete

CO1704 – Main Replacement & Street
 Rehabilitation East of SH 5

3.5 miles of water/wastewater main replacements & associated street rehabilitation

Construction estimated to be complete July 2020

\$6.8M

35% Complete

- CO1705 Main Replacement & Street
 Rehabilitation South of Virginia Street
 - 1.4 miles of water/wastewater main replacements & associated street rehabilitation

Construction estimated to be completed August 2019

\$2.6M


85% Complete

- CO1706 Main Replacement & Street
 Rehabilitation North of Virginia Street
 - 3.3 miles of water/wastewater main replacements & associated street rehabilitation

Construction estimated to be completed October 2019

\$4.3M

Engineering – Active Combined Infrastructure Projects (Planned)





- Continuation of annual water/wastewater main replacements and associated street pavement repair.
- Design underway with construction estimated to begin early 2020 *



CO4238 – Town Center Infrastructure Improvements

- Infrastructure Improvements (Street, Utilities, Pedestrian, Lighting, and Landscape) along East Louisiana Street (Church Street to SH 5).
- Includes corridor study of Tennessee (Davis to Louisiana) & Johnson Street (Davis to Virginia).
- Design underway with Public Meeting scheduled for early August 2019.
- Construction expected to occur in 2020 *



^{*} Timeframes estimated and may be impacted by land acquisition requirements and/or franchise utility relocation schedules.

Engineering – Major Active Roadway Infrastructure Projects (Construction)



 ST1219 – Virginia Pkwy Lanes 5 & 6 (Bellegrove to US 75)

\$10M

90% Complete

- Added Travel Lanes / Intersection Improvements
- Construction estimated to be complete September 2019

ST1612/1613 – Redbud Lanes 3 & 4 / McLarry Drive Improvements

\$2.2M

90% Complete

- Construction of SB Lanes 3 & 4 (Redbud)
- Improvements to McLarry Drive
- Construction estimated to be complete August 2019
- FA4320/ST4422 Trinity Falls Parkway
 - Construction of Lanes 3 & 4 (N of Laud Howell)

 * City-Contribution for Construction of Lanes 3 & 4 concurrent with developer obligation (N of Laud Howell to FM 543) \$4.9M *

30% Complete

- Construction estimated to be complete early 2020
- ST1622 Annual Street Rehabilitation
 - Reconstruction of various streets citywide.
 - Construction estimated to be complete this month!

\$1.2M

Engineering – Major Active Roadway Infrastructure Projects (Construction)



 ST1615/ST1618 – Arterial Capacity Improvements

\$2.4M

30% Complete

- Added Travel Lanes / Intersection Improvements
- Construction estimated to be complete December 2019

ST1649 – Accessibility Improvements

Annual construction and reconstruction of sidewalks, curb ramps, and intersections.

\$2M

30% Complete

- Project generally located in the perimeter of the Downtown McKinney Square.
- Construction estimated to be complete January 2020

ST4334 – Stonebridge Bridge Replacement

Complete bridge reconstruction at Rowlett Creek

\$2M

- Construction estimated to be complete October 2019
- Long-term bridge closure and detour in place


50% Complete

- TR1620/TR1702 Traffic Signal Construction
 - 4 New Traffic Signals
 - Construction estimated to be complete October 2019

\$1.3M

65%

Engineering – Major Active Roadway Infrastructure Projects (Planned)







- ST1617 Ridge Road Extension (US 380 Wilmeth)
 - 4-Lane (ultimate 6-lane) arterial with multi-lane roundabout at Wilmeth
 - Design underway with construction estimated to begin late 2019 *
- ST1719 Wilmeth Road (Lake Forest Hardin))
 - New 2 or 4 lane arterial construction (ultimate 4-lane)
 - Initial lanes constructed will be based on land acquisition costs
 - Design to be underway Fall 2019
- ST4227 Bloomdale Road Extension (West of Community)
 - 4-Lane (ultimate 6-lane) arterial with connection west of future Hardin
 - Design complete; Construction bidding expected Late Summer 2019 *
- ST1723 Wilmeth Road Lanes 3 & 4 (West of SH 5)
 - Construction of 2 new travel lanes / Illumination improvements
 - Design underway with construction estimated to begin early 2020 *

^{*} Timeframes estimated and may be impacted by land acquisition requirements and/or franchise utility relocation schedules.

Engineering – Major Active Roadway Infrastructure Projects (Planned)







ST1841 – Collin McKinney Pkwy (Lake Forest – Hardin)

- Remaining construction of travel lanes (4-lane ultimate)
- Design underway with construction estimated to begin Summer 2020 *

ST4372 – Airport Drive Improvements

- Construction of 4-lane arterial at Harry McKillop / FM 546 and various intersection improvements
- Design complete; Construction bidding expected Late Summer 2019 *

ST1837/ST3212 – Stacy Road Lanes 5 & 6 (Custer - Ridge)

- Construction of additional travel lane in each direction
- Design to begin late Summer 2019
- City awarded federal funding for improvements near Custer Road

ST1839 – Virginia Parkway Lanes 5 & 6 (East of Custer)

- Remaining construction of travel lanes (6-lane ultimate)
- Design underway with construction estimated to begin early 2020 *

^{*} Timeframes estimated and may be impacted by land acquisition requirements and/or franchise utility relocation schedules.

Engineering – Major Active Roadway Infrastructure Projects (Planned)







TxDOT Custer Road Reconstruction (US 380 – FM 1461)

- Construction by TxDOT expected late 2020 *
- Design to be complete Summer 2019; Land Acquisition underway by TxDOT
- Construction as a 4 lane divided roadway (ultimate 6 lane)
- Required City utility relocations (design completed) with construction anticipated late 2019

TxDOT SH 5 Reconstruction Phase 1 (Frisco Road – US 380)

- Construction by TxDOT expected early 2022 *
- TxDOT led public hearing planned for early 2020
- Construction as a 4 lane divided roadway
- Grade-separated interchange planned at SH 5/SP 399
- Includes 10' shared use path along SB lanes through Town Center corridor
- City will be required to provide a local match for right-of-way and relocate City utilities prior to construction
- No local construction match to be requested by TxDOT

^{*} Timeframes estimated and may be impacted by land acquisition requirements and/or franchise utility relocation schedules.

Engineering – Active Major Utility Infrastructure Projects (Construction)

\$3.4M

Complete

WA1624 – Redbud Pump Station Transmission
 Main (794PP)

New 54" Water Transmission Main

\$2.6M

3% Complete WA1625 – University Pump Station Improvements

- Added Pumping Capacity & Various Electrical Improvements
- Estimated completion October 2020

\$22M

80% Complete WA8132 – Redbud Pump Station

- New Master Planned Pump Station Facility
- Estimated completion October 2019

Ongoing

- WW1855 Wastewater Main Cured-In-Place-Pipe (CIPP)
 - Structural liner applied to existing wastewater trunk mains
 - Annual funding allocated in the CIP





Engineering – Active Major Utility Infrastructure Projects (Planned)


- WA1626 McKinney Ranch Pump Station Improvements (Ph 1)
 - Replacement of pumps including new electrical building
 - Design underway with construction estimated to begin early 2020 *
- WA1630 Custer Road Utility Relocations
 - Relocation and construction of master-planned 24" water main
 - Design underway with construction estimated to begin Fall 2019 *
- WA4339 Harry McKillop & Airport Drive Water Mains
 - Construction of master-planned 24" water mains (development catalyst)
 - Design expected to begin August 2019
- WA4340 Redbud Pump Station 850PP Transmission Main
 - Construction of master-planned 42" water transmission main
 - Design complete; Easement Acquisition underway
- WA4202/WW4209 Water & Wastewater Master Plan Update
 - Update to the 2012-2013 Master Plan and Utility Impact Fee
 - Study and planning efforts underway
 - * Timeframes estimated and may be impacted by land acquisition requirements and/or franchise utility relocation schedules.

Engineering CIP – Where to Get Information on Active Projects

- Interactive map (desktop / mobile friendly)
- Location of all active capital infrastructure projects.
- **Project updates and** informational material.
- Project schedules and funding.
- City staff contact information.

MCKINNEY.

More to come....





STIMATED PROJECT SCHEDULE nstruction Begins (Est.)

PROJECT BACKGROUND

PROJECT OVERVIEW

Construction Complete (Est.) www.mckinneytexas.org/ProjectStatus

Facilities Construction CIP Update

Voter-Authorized GO Bond Summary - Facilities

Voter-Authorized GO Bonds (2015 Bond Election)

Public Safety: 22.5 million

Municipal Facilities: \$11.7 million

Voter-Authorized GO Bonds (2019 Bond Election)


Municipal Complex: \$50 million initial funding

Public Safety Facilities: \$75 million

Public Works Facilities: \$34 million


FY Expenditure Summary







Facilities Construction – Active Facilities Projects (In Master Planning)



FC1202 – Public Works Master Plan

Revised layout of the existing Public Works 15 acre site

Master Plan estimated to be complete this year

\$90K

75% Complete

FC1707 – Municipal Complex Master Plan

 Spatial requirements to house projected City Council public and staffing needs including plazas and parking

Master Plan to be completed upon site selection

\$300K

90% Complete

GRANT – McKinney Performing Arts MP Update

 The Texas Historic Commission is funding updates to the historic courthouse master plan last updated 2000

Master Plan meetings with architect have just begun

\$50K

5% Complete

FC2229 – Public Safety Master Plan


 Investigation of potential maximum utilization of existing 16 acre site

 Master Plan to be completed upon revised space utilization studies \$80K

Facilities Construction – Active Facilities Projects (In Design and/or Programming)









FI1731 – Fire Station #11 at Craig Ranch

New fire station in Craig Ranch with completely new design because of site configuration

 Design proposal received, agenda item for City Council consideration in the next few months \$10.5M

Not Started

PK4394 – Senior Center Renovation

- Approximately 15,000 SF of existing space will be renovated and individual functional areas expanded
- Meetings have been held with Senior Advisory Committee and staff

\$1.5M

25% Complete

FC1202 – Fleet Expansion

Additional fleet maintenance facility for heavy duty apparatus and equipment

Design proposal received, agenda item for City Council consideration in the next few months

\$10.0M

Not started

Facilities Construction – Active Facilities Projects (Under Construction)



FI1734 – Fire Station 10 at Trinity Falls

New 15,800 SF, 3 apparatus bay fire station w/ storm shelter and training yard

Construction estimated to be complete February 2020

\$8.5M

40% Complete

FC1728 – Public Safety Building Retrofit Phases 3 & 4

 Approximately 5,000 SF of 15,000 SF total of renovated spaces for new training room and dispatch

Construction estimated to be complete August 2019

\$2.6M

70% Complete


LI1609 – John & Judy Gay Library Expansion & Renovation

 15,000 SF addition that doubles the public space, with additional parking and parks connector road

Construction estimated to be complete Summer 2020

\$9.5M

Facilities Construction – Active Facilities Projects (Under Construction)



FC2239 – Public Works Restroom Projects

\$400K

 New multi-fixture staff restrooms in Building A for Parks and in Building B for Water and Wastewater

40% Complete

Construction estimated to be complete August 2019

- FC2239 Senior Center Exterior ADA Improvements
 - Accessible parking and paving upgrades along with sidewalk reconstructions for compliance
 - Construction estimated to be complete Summer 2019

\$300K

10% Complete

- PK4398 Old Settlers Recreation Center Renovations
 - Two phase of renovation south side finishes and fixtures upgrades, north side additional spaces and finishes and fixtures upgrades

Construction estimated to be complete Summer 2020

\$4.0M

Facilities Construction – Completed Facilities Projects



PPP – Chestnut Commons Parking Garage

- New 315 vehicle space cast-in-place post-tensioned 5 level parking garage
- Certificate of Occupancy March 2019

Development Services Reconfigurations

Reconfiguration of multiple areas in Development
 Services for more efficient utilization of space and to accommodate existing and planned growth

FC1728 – Public Safety Building Retrofit Phases 1, 2 & 5

- Approximately 10,000 SF of 15,000 SF total of renovated spaces for expansion of staff into vacated areas
- Phases complete include new areas for CID, Fraud, Case
 Management, Patrol and the Patrol Briefing Room

Facilities Construction – Future Facilities Projects





FC1727 – New Municipal Complex

 Design and construct a new City Hall with state of the art City Council Chambers, public meeting spaces, customer services areas, staff offices and conference rooms and associated spaces along with parking

FC1202 – Public Works Projects

 Multiple new and renovation projects for the various divisions of the Public Works Department

Fleet expansion is included in overall budget

FC2004 – Public Safety Projects


 Multiple new and renovation projects for both the Police Department and the Fire Department \$50M

\$34M

\$75M

Facilities Construction CIP – Where to Get Information on Active Projects

- Interactive map (desktop / mobile friendly)
- Location of all active capital improvement facilities projects
- Project updates and informational material
- Additional items will continue to be included





Parks Department CIP Update

Voter-Authorized GO Bonds (2019 – Parks) (\$91M)

Diamond/Athletic Fields \$3,000,000

– Park Renovations \$10,000,000


- Rectangular Athletic Fields \$12,000,000

Senior Recreation Center \$35,000,000

Property Acquisition \$30,000,000

Playground Replacement \$1,000,000







Parks – Completed Projects (Construction)







PK3222 – Bonnie Wenk Park Phase II

 All abilities playground, 7 play areas, skywalk, lighted multi-purpose fields, restrooms, pavilions, trails, parking, and extension of the park road

Construction Completed June 2019

PK1803 – Pavilion at Fitzhugh Park

New pavilion with picnic tables

Construction completed April 2019

PK1736 – Collin McKinney Median Improvements

 Installation of trees, solid sod, and irrigation on medians between Stacy and Lake Forest

Construction completed April 2019

PK1735 – White Street Median Improvements

 Installation of trees and irrigation on medians between US75 and Hardin

Construction completed March 2019

\$9.2M

Complete

\$195,000

Complete

\$140,000

Complete

\$90,000

Parks – Completed Projects (Construction)



PK1823 – Juanita Maxfield Aquatic Center

New shade structures replaced the outdated sheds

Complete

Construction Completed May 2019



\$175,000

Parks – Active Projects (Construction)



PK4396 – Gabe Nesbitt Tennis Expansion

12 new tennis courts, play structures, pavilions, restrooms, trails, redesign of the Green Garden, parking and a 3,000 sf maintenance facility with public restrooms and office space for parks personnel \$9.6M 85%

Complete

Construction expected to be complete August 2019

PK3224 – George Webb Park

An 11 acre neighborhood park that includes play equipment, musical stations, pavilions, multi-use court, interactive dry riverbed, trails and open space

\$2.6M

90% Complete

Construction estimated to be complete July 2019

PK1806 – Gabe Nesbitt Community Park Imp.

- Road connection from the JJGL library to the park road; remaining areas of park to be completed with future projects
- Construction to be completed with the construction of the John and Judy Gay Library Expansion

\$5.2M

Parks – Active Projects (Planned)



PK1737 – Cottonwood Park Renovation

- A complete redesign of the 3.2 acre park to include new play equipment, multi-use court, plaza with water feature, pavilion, parking, & open play area
- Design at 80% with construction estimated to begin winter 2019

PK1211 – Finch Park Renovation Phase IV

- Adding a looped 10' wide trail, 4 new pickleball courts, renovation of the existing tennis and basketball courts, new pavilions and parking
- Design at 90% with construction estimated to begin fall 2019

PK1643 – Prosper ISD Park (Prestwyck)

- A 10 acre neighborhood park to include a splash pad, pavilion, trails, playground equipment, multi use sport court, swings, landscaping, trees, open space and interactive play
- Design at 20% with construction estimated to begin early spring 2020

Parks – Active Projects (Planned)



Fitzhugh Playground Replacement/Sport Court

- Replace the 20 year old playground equipment as well as resurface the basketball court
- Design underway with construction estimated to begin fall
 2019

PK1830 – Robinson Ridge Neighborhood Park

- A future neighborhood park located within the Robinson Ridge subdivision
- Public input and Design to begin fall 2019

Gabe Nesbitt Indoor Tennis Facility

- Construct an indoor 6 court tennis facility as well as restrooms, offices, viewing platform and warm up area
- Conceptual Design Phase

Parks CIP – Where to Get Information on Active Projects

- Interactive map (desktop / mobile friendly)
- Location of all active capital infrastructure projects.
- Project updates and informational material.
- Project schedules and funding.
- City staff contact information.
- Parks Projects shown in green
- More to come....

