TUPPS at the Mill



MCDC Update June 2021



Key Milestones

P&Z Special Use Permit Update (Outdoor Music)

Site review with P&Z in subsequent meeting

Walked the neighborhood to discuss the project with the neighbors

Planning to hold an event with Eastside residence on July 8th

Groundbreaking ceremony August - block party General contractor - SpawGlass mobilized in August

Two months of grading, forming, pouring concrete, site infrastructure

Seven months of construction

Open brewery March and full site April

GMP Gameplan

Original Plan

- 1. Architect-Conduit 50% CDs May 7th
- 2. Contractor SpawGlass Conduct site pricing with subs
- 3. GMP Submitted end of May
- 4. Approve GMP mid June -Groundbreaking Mid July

Results:

Market conditions resulted in pricing spikes. Contractors generally unwilling to bid on 50% CD plans.

Market Conditions

The arrows show where prices were when contractors were asked bid.



<u>Revised Plan - Wait for 95% CD Plans for more accurate pricing</u>

Architect - Conduit

- 95% CDs due by June 29th
- Design alternates identified
- Permit process has started (May need help to push them through)
- City Council to approve site mid July

Contractor - SpawGlass

- 95% CDs will be used to rebid project
- Rebid process will take 30 days
- GMP updated pricing July 21st submission EOM

Agreement was extended to July 31st for final GMP submission

Alternate List/Value Engineering:

- Lowering Brewery building from 40' to 32'
- 3" water line to 2"
- Routing of utilities based on cost
- Delete temp generator connection
- Delete brewery tile and substitute epoxy floor
- Explore options for reducing cost associated with trench drains
- Look at reducing large walk-in from 2,000 SF to 1,500 SF or 1,000 SF
- Eliminate the pop outs from the PEMB and frame separately
- Eliminate the conditioned loading dock
- Wood deck in lieu of concrete at the beer garden area

Activity ID	Activity Name	Orig Dur	Start	Finish	1
TUPPS Brewery		371	21-Dec-20 A	24-May-22	
Mileston	es	371	21-Dec-20 A	24-May-22	
M1000	Notice of Award - SpawGlass	0	21-Dec-20 A		
M1120	Building Permit Submission	0	29-Jun-21		
M1140	GMP Approved	0		19-Jul-21	
M1130	Building Permit Approved	0		02-Aug-21	
M1150	Notice to Proceed for Construction	0	10-Aug-21		
M1280	City Utility Connections to Site Complete - Tentative	0		06-Jan-22	
M1250	Dungan Street Improvements & Parking Tentative Substantial	0		24-Feb-22	
M1170	Brewery Substantial Completion	0		01-Apr-22*	
M1200	Barrel Aging Room & Second Stage Substantial Completion	0		12-Apr-22	
M1190	Tap Room Substantial Completion	0		20-Apr-22	
M1210	Site, Silos & Main Stage Substantial Completion	0		20-Apr-22	
M1230	Kitchen & Party Room Substantial Completion	0		21-Apr-22	
M1240	Project Substantial Completion/ Certificate of Occupancy	0		21-Apr-22	
M1220	Final Completion	0		24-May-22	

GMP is required to be submitted by July 31st. The schedule shows GMP submission prior to this date though the timeline is tight.

*95% Construction Documents Due

Design & Preconstruction		182	21-Dec-20 A	07-Sep-21
D1000	100% Schematic Design	20	21-Dec-20 A	22-Feb-21 A
D1020	100% Design Development	30	22-Feb-21 A	09-Apr-21 A
D1030	50% Construction Documents	20	12-Apr-21 A	07-May-21 A
D1040	Permit Set Construction Documents	20	10-May-21 A	28-Jun-21
D1060	GMP Submission	15	29-Jun-21	19-Jul-21
D1090	Pre-Engineered Metal Building Solicitation	15	29-Jun-21	19-Jul-21
D1100	Pre-Engineered Metal Building Award	10	20-Jul-21	02-Aug-21
D1050	Addenda Issued to Incorporate Permit Comments	5	03-Aug-21	09-Aug-21
D1070	Bid Solicitation	15	20-Jul-21	09-Aug-21
D1080	Subcontractor Award	20	10-Aug-21	07-Sep-21

TUPPS Brewery









