

**Final Report**  
**Pecan Grove Memorial Park, Inc.**

**Pecan Grove Memorial Park, Inc.**

**\$127,698.00**

**Resurface and creation of new streets in Pecan Grove Cemetery**

**Start Date: June 23, 2016**

**Complexation Date: July 7, 2016**

**Pecan Grove Cemetery, 1701 McDonald, McKinney, TX 75069**

The purpose of this funding is for the resurfacing of all streets in Pecan Grove Cemetery and the creation of five new roads in a newly opened section. The contractor, North American Paving has consulted on and guided the project since the beginning. The initial work of removing grass and weeds from areas needing to be paved began on Thursday, June 23, 2016. Once this was completed over several days preparation of surfaces including scraping, weed removal, repairs to pot holes and surface cracks began Tuesday, June 28, 2016. Resurfacing began on July 1, 2016 and the project finished on July 7, 2016. The quality of work has exceeded our expectations and with scheduled maintenance will provide safe and comfortable travel through the cemetery for many years.

**Funding was approved for 100% of the budgeted project and there are no variances.**

The performance of the contractors and cemetery staff have met and in many cases exceeded expectations. The quality of work and the professionalism with which it was delivered has been excellent. Contractor and staff communications have been extremely well coordinated and in large part contributed to a successful project.





