

# \*TUPPS Brewery Expansion Project – March 2024 Construction Update

SpawGlass [SG] mobilized on site February 28, 2022

**As of February 1, 2024 Temporary Certificate of Occupancy for the entire project has been issued.**

**TCO expires on May 1, 2024**

Full CO is not available until outstanding items are completed by TUPPS and SpawGlass.

The month of March SpawGlass continued to focus on completing punch list items. TUPPS focused on opening the new site and moving out of their previous facility.

Priorities for the month of April: correct ADA deficiencies, finalize all required inspections, comply with city ordinance regarding storage, financial reconciliation, and closeout documents.





